NAME OF WORK:-Improvements to Roads and RCC Drains at Brundavana collage Road, Vinayakanagara, Shivapura and Surrounding area in Ward No.05

Modified Estimation

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:-Improvements to Roads and RCC Drains at Brundavana collage Road, Vinayakanagara, Shivapura and Surrounding area in Ward No.05

MODIFIED ESTIMATION

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
1		Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all liftsas per specifications. iii)Dismantling Stone Masonry. B. Rubble Stone masonry in cement mortar. complete as per specifications and directions of the Engineer in charge.								
		Item not operated								
2		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202. (5km lead = 57+2*1.28X5)complete as per specifications and directions of the Engineer in charge.								
		Item not operated								
3		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications 5km lead= 57+2.0x1.28x5 =69.80 complete as per specifications and directions of the Engineer in charge.								
		Vinayaka Nagar								
		1st Cross Road								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	59		Cum	1	14	1.1	0.90	13.86		
59	62.7		Cum	1	3.7	1.1	0.90	3.66		
62.7	75.2		Cum	1	12.5	1.1	0.90	12.38		
75.2	83.9	ROAD BREAK	Cum	1	0	1.1	0.60	0.00		
83.9	92.4		Cum	1	8.5	1.1	0.90	8.42		
92.4	100.4		Cum	1	8	1.1	0.90	7.92		
100.4	120		Cum	1	19.6	1.1	0.90	19.40		
120	128.6		Cum	1	8.6	1.1	0.90	8.51		
128.6	143.6		Cum	1	15	1.1	0.90	14.85		
143.6	155.2		Cum	1	11.6	1.1	0.90	11.48		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	55		Cum	1	10	1.1	0.90	9.90		
55	58.1		Cum	1	3.1	1.1	0.90	3.07		
58.1	63.8		Cum	1	5.7	1.1	0.90	5.64		
63.8	71.95		Cum	1	8.15	1.1	0.90	8.07		
71.95	75.05		Cum	1	3.1	1.1	0.90	3.07		
75.05	81.35		Cum	1	6.3	1.1	0.90	6.24		
81.35	84.25		Cum	1	2.9	1.1	0.90	2.87		
84.25	87.25		Cum	1	3	1.1	0.90	2.97		
87.25	101.85		Cum	1	14.6	1.1	0.90	14.45		
101.85	106.85		Cum	1	5	1.1	0.90	4.95		
106.85	121.65		Cum	1	14.8	1.1	0.90	14.65		
121.65	128.75		Cum	1	7.1	1.1	0.90	7.03		
128.75	138.75		Cum	1	10	1.1	0.90	9.90		
138.75	143.75		Cum	1	5	1.1	0.90	4.95		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
43.75	147.25		Cum	1	3.5	1.1	0.90	3.47		
147.25	152.75		Cum	1	5.5	1.1	0.90	5.45		
152.75	157.25		Cum	1	4.5	1.1	0.90	4.46		
		2nd Cross Road								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	31.9		Cum	1	16.9	1.1	0.90	16.73		
31.9	36.4		Cum	1	4.5	1.1	0.90	4.46		
36.4	45.8		Cum	1	9.4	1.1	0.90	9.31		
45.8	51.8		Cum	1	6	1.1	0.90	5.94		
51.8	73.1		Cum	1	21.3	1.1	0.90	21.09		
73.1	82	ROAD BREAK	Cum	1	0	1.1	0.60	0.00		
82	97		Cum	1	15	1.1	0.90	14.85		
97	110.9		Cum	1	13.9	1.1	0.90	13.76		
110.9	115.8		Cum	1	4.9	1.1	0.90	4.85		
115.8	119.6		Cum	1	3.8	1.1	0.90	3.76		
119.6	122.9		Cum	1	3.3	1.1	0.90	3.27		
122.9	138.7		Cum	1	15.8	1.1	0.90	15.64		
138.7	158		Cum	1	19.3	1.1	0.90	19.11		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	74.7		Cum	1	14.7	1.1	0.90	14.55		
74.7	84.1	ROAD BREAK	Cum	1	0	1.1	0.60	0.00		
84.1	99.1		Cum	1	15	1.1	0.90	14.85		
99.1	111.6		Cum	1	12.5	1.1	0.90	12.38		
111.6	129.6		Cum	1	18	1.1	0.90	17.82		
129.6	144.6		Cum	1	15	1.1	0.90	14.85		
144.6	156.6		Cum	1	12	1.1	0.90	11.88		
		3rd Cross Road								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	74.3		Cum	1	14.3	1.1	0.90	14.16		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	73		Cum	1	13	1.1	0.90	12.87		
73	74.3	No Work	Cum	1	0	1.1	0.60	0.00		
		4th Cross Road								
		LHS								
0	17.9		Cum	1	17.9	1.1	0.90	17.72		
17.9	27		Cum	1	9.1	1.1	0.90	9.01		
27	36.1		Cum	1	9.1	1.1	0.90	9.01		
36.1	45.4		Cum	1	9.3	1.1	0.90	9.21		
45.4	51.7		Cum	1	6.3	1.1	0.90	6.24		
51.7	73.3		Cum	1	21.6	1.1	0.90	21.38		
73.3	79.8	Road Break	Cum	1	0	1.1	0.90	0.00		
79.8	94.8		Cum	1	15	1.1	0.90	14.85		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
94.8	109.8		Cum	1	15	1.1	0.90	14.85		
109.8	124.8		Cum	1	15	1.1	0.90	14.85		
124.8	139.8		Cum	1	15	1.1	0.90	14.85		
139.8	151.7		Cum	1	11.9	1.1	0.90	11.78		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	73.3		Cum	1	13.3	1.1	0.90	13.17		
		Vinayakanagar govt school opp road								
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	31.4		Cum	1	16.4	1.1	0.90	16.24		
31.4	37.9	road break	Cum	1	0	1.1	0.90	0.00		
37.9	52.9		Cum	1	15	1.1	0.90	14.85		
52.9	68.2		Cum	1	15.3	1.1	0.90	15.15		
		Water tank road								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	54		Cum	1	9	1.1	0.90	8.91		
54	61.6	road break	Cum	1	0	1.1	0.90	0.00		
61.6	76.6		Cum	1	15	1.1	0.90	14.85		
76.6	86.1		Cum	1	9.5	1.1	0.90	9.41		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	49.6		Cum	1	4.6	1.1	0.90	4.55		
		5th cross								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	74.5		Cum	1	14.5	1.1	0.90	14.36		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	75		Cum	1	15	1.1	0.90	14.85		
75	82.3	road break	Cum	1	0	1.1	0.90	0.00		
82.3	97.3		Cum	1	15	1.1	0.90	14.85		
97.3	112.3		Cum	1	15	1.1	0.90	14.85		
112.3	119.3		Cum	1	7	1.1	0.90	6.93		
119.3	134.3		Cum	1	15	1.1	0.90	14.85		
134.3	149.3		Cum	1	15	1.1	0.90	14.85		
149.3	156.1		Cum	1	6.8	1.1	0.90	6.73		
		Between 4th and 5th cross								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	26.5		Cum	1	11.5	1.1	0.90	11.39		
		RHS								
0	9.8		Cum	1	9.8	1.1	0.90	9.70		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
9.8	26		Cum	1	16.2	1.1	0.90	16.04		
		1st main road								
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	36		Cum	1	6	1.1	0.90	5.94		
36	42.9	CULVERT	Cum	1	0	1.1	0.90	0.00		
42.9	57.9		Cum	1	15	1.1	0.90	14.85		
57.9	72.9		Cum	1	15	1.1	0.90	14.85		
72.9	74.9		Cum	1	2	1.1	0.90	1.98		
74.9	80.1	CULVERT	Cum	1	0	1.1	0.90	0.00		
80.1	95.1		Cum	1	15	1.1	0.90	14.85		
95.1	106.5		Cum	1	11.4	1.1	0.90	11.29		
		Shivapura								
		1st A Cross Road								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	40.4		Cum	1	10.4	1.1	0.90	10.30		
40.4	45		Cum	1	4.6	1.1	0.90	4.55		
45	51.5		Cum	1	6.5	1.1	0.90	6.44		
		RHS								
0	7.4		Cum	1	7.4	1.1	0.90	7.33		
7.4	15.2		Cum	1	7.8	1.1	0.90	7.72		
15.2	24.2		Cum	1	9	1.1	0.90	8.91		
24.2	33.2		Cum	1	9	1.1	0.90	8.91		
33.2	42.3		Cum	1	9.1	1.1	0.90	9.01		
42.3	51.3		Cum	1	9	1.1	0.90	8.91		
		2ND A CROSS ROAD								
		LHS								
0	9.1		Cum	1	9.1	1.1	0.90	9.01		
9.1	18.3		Cum	1	9.2	1.1	0.90	9.11		
18.3	27.75		Cum	1	9.45	1.1	0.90	9.36		
27.75	36.35		Cum	1	8.6	1.1	0.90	8.51		
36.35	49.55		Cum	1	13.2	1.1	0.90	13.07		
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30.2		Cum	1	15.2	1.1	0.90	15.05		
30.2	36.5		Cum	1	6.3	1.1	0.90	6.24		
36.5	48.8		Cum	1	12.3	1.1	1.00	13.53		
		3RD A CROSS ROAD								
		LHS								
0	15		Cum	1	15	1.1	0.75	12.38		
15	27.6		Cum	1	12.6	1.1	0.90	12.47		
27.6	36.8		Cum	1	9.2	1.1	0.90	9.11		
		RHS								
0	15		Cum	1	15	1.1	0.75	12.38		
15	22.65		Cum	1	7.65	1.1	0.90	7.57		
22.65	31.45		Cum	1	8.8	1.1	0.90	8.71		
31.45	34.95		Cum	1	3.5	1.1	0.90	3.47		
34.95	46.85		Cum	1	11.9	1.1	0.90	11.78		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		4TH B CROSS ROAD								
		RHS								
0	17.85		Cum	1	17.85	1.1	1.00	19.64		
17.85	32.85		Cum	1	15	1.1	0.90	14.85		
32.85	47.85		Cum	1	15	1.1	0.90	14.85		
47.85	56.2		Cum	1	8.35	1.1	0.90	8.27		
56.2	65.7		Cum	1	9.5	1.1	0.90	9.41		
		5TH B CROSS ROAD								
		RHS								
0	15		Cum	1	15	1.1	0.75	12.38		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	62.1		Cum	1	2.1	1.1	0.90	2.08		
		3RD B CROSS ROAD								
		LHS								
0	12.1		Cum	1	12.1	1.1	0.95	12.64		
12.1	15		Cum	1	2.9	1.1	0.90	2.87		
15	30		Cum	1	15	1.1	0.90	14.85		
30	49		Cum	1	19	1.1	0.65	13.59		
49	68		Cum	1	19	1.1	0.45	9.41		
		Brundavana collage								
		Brundavana collage Back Gate Road								
		LHS								
0	15		Cum	1	15	1.1	0.75	12.38		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	75		Cum	1	15	1.1	0.90	14.85		
75	90		Cum	1	15	1.1	0.90	14.85		
90	101		Cum	1	11	1.1	0.90	10.89		
		RHS								
0	15		Cum	1	15	1.1	0.75	12.38		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	60		Cum	1	15	1.1	0.90	14.85		
60	75		Cum	1	15	1.1	0.90	14.85		
75	90		Cum	1	15	1.1	0.90	14.85		
90	100.8		Cum	1	10.8	1.1	0.90	10.69		
		SBI BANK ROAD								
		LHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	30		Cum	1	15	1.1	0.90	14.85		
30	45		Cum	1	15	1.1	0.90	14.85		
45	61.6		Cum	1	16.6	1.1	0.90	16.43		
61.6	71		Cum	1	9.4	1.1	0.90	9.31		
71	86		Cum	1	15	1.1	0.90	14.85		
86	101		Cum	1	15	1.1	0.90	14.85		
101	115.3		Cum	1	14.3	1.1	0.90	14.16		
115.3	126.6		Cum	1	11.3	1.1	0.90	11.19		
126.6	131.1		Cum	1	4.5	1.1	0.90	4.46		
131.1	146.1		Cum	1	15	1.1	0.90	14.85		
146.1	161.1		Cum	1	15	1.1	0.90	14.85		
161.1	176.1		Cum	1	15	1.1	0.90	14.85		
176.1	188.4		Cum	1	12.3	1.1	0.90	12.18		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
188.4	192.8		Cum	1	4.4	1.1	0.90	4.36		
192.8	207.8		Cum	1	15	1.1	0.90	14.85		
207.8	222.8		Cum	1	15	1.1	0.90	14.85		
222.8	237.8		Cum	1	15	1.1	0.90	14.85		
237.8	252.8		Cum	1	15	1.1	0.90	14.85		
252.8	270.8		Cum	1	18	1.1	0.90	17.82		
270.8	294.2		Cum	1	23.4	1.1	0.90	23.17		
294.2	306.5		Cum	1	12.3	1.1	0.90	12.18		
		SBI BANK ROAD								
		RHS								
0	15		Cum	1	15	1.1	0.90	14.85		
15	28		Cum	1	13	1.1	0.90	12.87		
28	48.6		Cum	1	20.6	1.1	0.90	20.39		
48.6	67.2		Cum	1	18.6	1.1	0.90	18.41		
67.2	76.2		Cum	1	9	1.1	0.90	8.91		
76.2	103		Cum	1	26.8	1.1	0.90	26.53		
103	121.2		Cum	1	18.2	1.1	0.90	18.02		
121.2	129.6		Cum	1	8.4	1.1	0.90	8.32		
129.6	132.7		Cum	1	3.1	1.1	0.90	3.07		
132.7	135.15		Cum	1	2.45	1.1	0.90	2.43		
135.15	148.85		Cum	1	13.7	1.1	0.90	13.56		
148.85	158.25		Cum	1	9.4	1.1	0.90	9.31		
158.25	173.25		Cum	1	15	1.1	0.90	14.85		
173.25	188.25		Cum	1	15	1.1	0.90	14.85		
188.25	203.25		Cum	1	15	1.1	0.90	14.85		
203.25	220.15		Cum	1	16.9	1.1	0.90	16.73		
220.15	226.95		Cum	1	6.8	1.1	0.90	6.73		
226.95	241.95		Cum	1	15	1.1	0.90	14.85		
241.95	256.95		Cum	1	15	1.1	0.90	14.85		
256.95	271.95		Cum	1	15	1.1	0.90	14.85		
271.95	286.95		Cum	1	15	1.1	0.90	14.85		
286.95	303.85		Cum	1	16.9	1.1	0.90	16.73		
		Culvert								
		Vinayaka Nagar								
		5th Cross Road	Cum	1	5.2	1.3	0.95	6.42		
		6th cross Road	Cum	1	6.9	1.3	0.95	8.52		
		Vinayaka Nagara Main Road	Cum	1	7	1.3	0.95	8.65		
							Total executed Quantity	**2790.98**	**217.88**	**608098.61**
							Tender Quantity	**4527.41**		
4		Removing and refixing stone slabs of drains and pointing in CM (1:3)complete as per specifications and directions of the Engineer in charge.								
		Item not operated								
5		Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete as per specifications and directions of the Engineer in charge.								
		Item not operated								

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
6		Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work .								
		Drain PCC								
		Vinayaka Nagar								
		1st Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	59		Cum	1	14.00	1.10	0.15	2.31		
59	62.7		Cum	1	3.70	1.10	0.15	0.61		
62.7	75.2		Cum	1	12.50	1.10	0.15	2.06		
75.2	83.9	ROAD BREAK	Cum	1	0.00	1.10	0	0.00		
83.9	92.4		Cum	1	8.50	1.10	0.15	1.40		
92.4	100.4		Cum	1	8.00	1.10	0.15	1.32		
100.4	120		Cum	1	19.60	1.10	0.15	3.23		
120	128.6		Cum	1	8.60	1.10	0.15	1.42		
128.6	143.6		Cum	1	15.00	1.10	0.15	2.48		
143.6	155.2		Cum	1	11.60	1.10	0.15	1.91		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	55		Cum	1	10.00	1.10	0.15	1.65		
55	58.1		Cum	1	3.10	1.10	0.15	0.51		
58.1	63.8		Cum	1	5.70	1.10	0.15	0.94		
63.8	71.95		Cum	1	8.15	1.10	0.15	1.34		
71.95	75.05		Cum	1	3.10	1.10	0.15	0.51		
75.05	81.35		Cum	1	6.30	1.10	0.15	1.04		
81.35	84.25		Cum	1	2.90	1.10	0.15	0.48		
84.25	87.25		Cum	1	3.00	1.10	0.15	0.50		
87.25	101.85		Cum	1	14.60	1.10	0.15	2.41		
101.85	106.85		Cum	1	5.00	1.10	0.15	0.83		
106.85	121.65		Cum	1	14.80	1.10	0.15	2.44		
121.65	128.75		Cum	1	7.10	1.10	0.15	1.17		
128.75	138.75		Cum	1	10.00	1.10	0.15	1.65		
138.75	143.75		Cum	1	5.00	1.10	0.15	0.83		
143.75	147.25		Cum	1	3.50	1.10	0.15	0.58		
147.25	152.75		Cum	1	5.50	1.10	0.15	0.91		
152.75	157.25		Cum	1	4.50	1.10	0.15	0.74		
		2nd Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	31.9		Cum	1	16.90	1.10	0.15	2.79		
31.9	36.4		Cum	1	4.50	1.10	0.15	0.74		
36.4	45.8		Cum	1	9.40	1.10	0.15	1.55		
45.8	51.8		Cum	1	6.00	1.10	0.15	0.99		
51.8	73.1		Cum	1	21.30	1.10	0.15	3.51		
73.1	82	ROAD BREAK	Cum	1	0.00	1.10	0	0.00		
82	97		Cum	1	15.00	1.10	0.15	2.48		
97	110.9		Cum	1	13.90	1.10	0.15	2.29		
110.9	115.8		Cum	1	4.90	1.10	0.15	0.81		
115.8	119.6		Cum	1	3.80	1.10	0.15	0.63		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
119.6	122.9		Cum	1	3.30	1.10	0.15	0.54		
122.9	138.7		Cum	1	15.80	1.10	0.15	2.61		
138.7	158		Cum	1	19.30	1.10	0.15	3.18		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	74.7		Cum	1	14.70	1.10	0.15	2.43		
74.7	84.1	ROAD BREAK	Cum	1	0.00	1.10	0	0.00		
84.1	99.1		Cum	1	15.00	1.10	0.15	2.48		
99.1	111.6		Cum	1	12.50	1.10	0.15	2.06		
111.6	129.6		Cum	1	18.00	1.10	0.15	2.97		
129.6	144.6		Cum	1	15.00	1.10	0.15	2.48		
144.6	156.6		Cum	1	12.00	1.10	0.15	1.98		
		3rd Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	74.3		Cum	1	14.30	1.10	0.15	2.36		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	73		Cum	1	13.00	1.10	0.15	2.15		
73	74.3	No Work	Cum	1	0.00	1.10	0	0.00		
		4th Cross Road								
		LHS								
0	17.9		Cum	1	17.90	1.10	0.15	2.95		
17.9	27		Cum	1	9.10	1.10	0.15	1.50		
27	36.1		Cum	1	9.10	1.10	0.15	1.50		
36.1	45.4		Cum	1	9.30	1.10	0.15	1.53		
45.4	51.7		Cum	1	6.30	1.10	0.15	1.04		
51.7	73.3		Cum	1	21.60	1.10	0.15	3.56		
73.3	79.8	Road Break	Cum	1	0.00	1.10	0.15	0.00		
79.8	94.8		Cum	1	15	1.10	0.15	2.48		
94.8	109.8		Cum	1	15	1.10	0.15	2.48		
109.8	124.8		Cum	1	15	1.10	0.15	2.48		
124.8	139.8		Cum	1	15	1.10	0.15	2.48		
139.8	151.7		Cum	1	11.9	1.10	0.15	1.96		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	73.3		Cum	1	13.30	1.10	0.15	2.19		
		Vinayakanagar govt school opp road								
		RHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	31.4		Cum	1	16.4	1.10	0.15	2.71		
31.4	37.9	road break	Cum	1	0	1.10	0.15	0.00		
37.9	52.9		Cum	1	15	1.10	0.15	2.48		
52.9	68.2		Cum	1	15.3	1.10	0.15	2.52		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		Water tank road								
		LHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	30		Cum	1	15	1.10	0.15	2.48		
30	45		Cum	1	15	1.10	0.15	2.48		
45	54		Cum	1	9	1.10	0.15	1.49		
54	61.6	road break	Cum	1	0	1.10	0.15	0.00		
61.6	76.6		Cum	1	15	1.10	0.15	2.48		
76.6	86.1		Cum	1	9.5	1.10	0.15	1.57		
		RHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	30		Cum	1	15	1.10	0.15	2.48		
30	45		Cum	1	15	1.10	0.15	2.48		
45	49.6		Cum	1	4.6	1.10	0.15	0.76		
		5th cross								
		LHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	30		Cum	1	15	1.10	0.15	2.48		
30	45		Cum	1	15	1.10	0.15	2.48		
45	60		Cum	1	15	1.10	0.15	2.48		
60	74.5		Cum	1	14.5	1.10	0.15	2.39		
		RHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	30		Cum	1	15	1.10	0.15	2.48		
30	45		Cum	1	15	1.10	0.15	2.48		
45	60		Cum	1	15	1.10	0.15	2.48		
60	75		Cum	1	15	1.10	0.15	2.48		
75	82.3	road break	Cum	1	0	1.10	0.15	0.00		
82.3	97.3		Cum	1	15	1.10	0.15	2.48		
97.3	112.3		Cum	1	15	1.10	0.15	2.48		
112.3	119.3		Cum	1	7	1.10	0.15	1.16		
119.3	134.3		Cum	1	15	1.10	0.15	2.48		
134.3	149.3		Cum	1	15	1.10	0.15	2.48		
149.3	156.1		Cum	1	6.8	1.10	0.15	1.12		
		Between 4th and 5th cross								
		LHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	26.5		Cum	1	11.5	1.10	0.15	1.90		
		RHS								
0	9.8		Cum	1	9.8	1.10	0.15	1.62		
9.8	26		Cum	1	16.2	1.10	0.15	2.67		
		1st main road								
		RHS								
0	15		Cum	1	15	1.10	0.15	2.48		
15	30		Cum	1	15	1.10	0.15	2.48		
30	36		Cum	1	6	1.10	0.15	0.99		
36	42.9	CULVERT	Cum	1	0	1.10	0.15	0.00		
42.9	57.9		Cum	1	15	1.10	0.15	2.48		
57.9	72.9		Cum	1	15	1.10	0.15	2.48		
72.9	74.9		Cum	1	2	1.10	0.15	0.33		
74.9	80.1	CULVERT	Cum	1	0	1.10	0.15	0.00		
80.1	95.1		Cum	1	15	1.10	0.15	2.48		
95.1	106.5		Cum	1	11.4	1.10	0.15	1.88		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		Shivapura								
		1st A Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	40.4		Cum	1	10.40	1.10	0.15	1.72		
40.4	45		Cum	1	4.60	1.10	0.15	0.76		
45	51.5		Cum	1	6.50	1.10	0.15	1.07		
		RHS								
0	7.4		Cum	1	7.40	1.10	0.15	1.22		
7.4	15.2		Cum	1	7.80	1.10	0.15	1.29		
15.2	24.2		Cum	1	9.00	1.10	0.15	1.49		
24.2	33.2		Cum	1	9.00	1.10	0.15	1.49		
33.2	42.3		Cum	1	9.10	1.10	0.15	1.50		
42.3	51.3		Cum	1	9.00	1.10	0.15	1.49		
		2ND A CROSS ROAD								
		LHS								
0	9.1		Cum	1	9.10	1.10	0.15	1.50		
9.1	18.3		Cum	1	9.20	1.10	0.15	1.52		
18.3	27.75		Cum	1	9.45	1.10	0.15	1.56		
27.75	36.35		Cum	1	8.60	1.10	0.15	1.42		
36.35	49.55		Cum	1	13.20	1.10	0.15	2.18		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30.2		Cum	1	15.20	1.10	0.15	2.51		
30.2	36.5		Cum	1	6.30	1.10	0.15	1.04		
36.5	48.8		Cum	1	12.30	1.10	0.15	2.03		
		3RD A CROSS ROAD								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	27.6		Cum	1	12.60	1.10	0.15	2.08		
27.6	36.8		Cum	1	9.20	1.10	0.15	1.52		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	22.65		Cum	1	7.65	1.10	0.15	1.26		
22.65	31.45		Cum	1	8.80	1.10	0.15	1.45		
31.45	34.95		Cum	1	3.50	1.10	0.15	0.58		
34.95	46.85		Cum	1	11.90	1.10	0.15	1.96		
		4TH B CROSS ROAD								
		RHS								
0	17.85		Cum	1	17.85	1.10	0.15	2.95		
17.85	32.85		Cum	1	15.00	1.10	0.15	2.48		
32.85	47.85		Cum	1	15.00	1.10	0.15	2.48		
47.85	56.2		Cum	1	8.35	1.10	0.15	1.38		
56.2	65.7		Cum	1	9.50	1.10	0.15	1.57		
		5TH B CROSS ROAD								
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	62.1		Cum	1	2.10	1.10	0.15	0.35		
		3RD B CROSS ROAD								
		LHS								
0	12.1		Cum	1	12.10	1.10	0.15	2.00		
12.1	15		Cum	1	2.90	1.10	0.15	0.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	49		Cum	1	19.00	1.10	0.15	3.14		
49	68		Cum	1	19.00	1.10	0.15	3.14		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		Brundavana collage								
		Brundavana collage Back Gate Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	75		Cum	1	15.00	1.10	0.15	2.48		
75	90		Cum	1	15.00	1.10	0.15	2.48		
90	101		Cum	1	11.00	1.10	0.15	1.82		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	75		Cum	1	15.00	1.10	0.15	2.48		
75	90		Cum	1	15.00	1.10	0.15	2.48		
90	100.8		Cum	1	10.80	1.10	0.15	1.78		
		SBI BANK ROAD								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	61.6		Cum	1	16.60	1.10	0.15	2.74		
61.6	71		Cum	1	9.40	1.10	0.15	1.55		
71	86		Cum	1	15.00	1.10	0.15	2.48		
86	101		Cum	1	15.00	1.10	0.15	2.48		
101	115.3		Cum	1	14.30	1.10	0.15	2.36		
115.3	126.6		Cum	1	11.30	1.10	0.15	1.86		
126.6	131.1		Cum	1	4.50	1.10	0.15	0.74		
131.1	146.1		Cum	1	15.00	1.10	0.15	2.48		
146.1	161.1		Cum	1	15.00	1.10	0.15	2.48		
161.1	176.1		Cum	1	15.00	1.10	0.15	2.48		
176.1	188.4		Cum	1	12.30	1.10	0.15	2.03		
188.4	192.8		Cum	1	4.40	1.10	0.15	0.73		
192.8	207.8		Cum	1	15.00	1.10	0.15	2.48		
207.8	222.8		Cum	1	15.00	1.10	0.15	2.48		
222.8	237.8		Cum	1	15.00	1.10	0.15	2.48		
237.8	252.8		Cum	1	15.00	1.10	0.15	2.48		
252.8	270.8		Cum	1	18.00	1.10	0.15	2.97		
270.8	294.2		Cum	1	23.40	1.10	0.15	3.86		
294.2	306.5		Cum	1	12.30	1.10	0.15	2.03		
		SBI BANK ROAD								
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	28		Cum	1	13.00	1.10	0.15	2.15		
28	48.6		Cum	1	20.60	1.10	0.15	3.40		
48.6	67.2		Cum	1	18.60	1.10	0.15	3.07		
67.2	76.2		Cum	1	9.00	1.10	0.15	1.49		
76.2	103		Cum	1	26.80	1.10	0.15	4.42		
103	121.2		Cum	1	18.20	1.10	0.15	3.00		
121.2	129.6		Cum	1	8.40	1.10	0.15	1.39		
129.6	132.7		Cum	1	3.10	1.10	0.15	0.51		
132.7	135.15		Cum	1	2.45	1.10	0.15	0.40		
135.15	148.85		Cum	1	13.70	1.10	0.15	2.26		
148.85	158.25		Cum	1	9.40	1.10	0.15	1.55		
158.25	173.25		Cum	1	15.00	1.10	0.15	2.48		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
173.25	188.25		Cum	1	15.00	1.10	0.15	2.48		
188.25	203.25		Cum	1	15.00	1.10	0.15	2.48		
203.25	220.15		Cum	1	16.90	1.10	0.15	2.79		
220.15	226.95		Cum	1	6.80	1.10	0.15	1.12		
226.95	241.95		Cum	1	15.00	1.10	0.15	2.48		
241.95	256.95		Cum	1	15.00	1.10	0.15	2.48		
256.95	271.95		Cum	1	15.00	1.10	0.15	2.48		
271.95	286.95		Cum	1	15.00	1.10	0.15	2.48		
286.95	303.85		Cum	1	16.90	1.10	0.15	2.79		
		Culvert PCC								
		Vinayaka Nagar								
		5th Cross Road	Cum	1	5.2	1.3	0.15	1.01		
		6th cross Road	Cum	1	6.9	1.3	0.15	1.35		
		Vinayaka Nagara Main Road	Cum	1	7	1.3	0.15	1.37		
							Total executed Quantity	**468.79**	**5690.28**	**2667566.28**
							Tender Quantity	**475.22**		
7		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per specification and as per the directions of the Engineer-in-charge of the work .								
		Drain Bottom Raft								
		Vinayaka Nagar								
		1st Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	59		Cum	1	14.00	1.10	0.15	2.31		
59	62.7		Cum	1	3.70	1.10	0.15	0.61		
62.7	75.2		Cum	1	12.50	1.10	0.15	2.06		
75.2	83.9	ROAD BREAK	Cum	1	0.00	1.10	0.00	0.00		
83.9	92.4		Cum	1	8.50	1.10	0.15	1.40		
92.4	100.4		Cum	1	8.00	1.10	0.15	1.32		
100.4	120		Cum	1	19.60	1.10	0.15	3.23		
120	128.6		Cum	1	8.60	1.10	0.15	1.42		
128.6	143.6		Cum	1	15.00	1.10	0.15	2.48		
143.6	155.2		Cum	1	11.60	1.10	0.15	1.91		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	55		Cum	1	10.00	1.10	0.15	1.65		
55	58.1		Cum	1	3.10	1.10	0.15	0.51		
58.1	63.8		Cum	1	5.70	1.10	0.15	0.94		
63.8	71.95		Cum	1	8.15	1.10	0.15	1.34		
71.95	75.05		Cum	1	3.10	1.10	0.15	0.51		
75.05	81.35		Cum	1	6.30	1.10	0.15	1.04		
81.35	84.25		Cum	1	2.90	1.10	0.15	0.48		
84.25	87.25		Cum	1	3.00	1.10	0.15	0.50		
87.25	101.85		Cum	1	14.60	1.10	0.15	2.41		
101.85	106.85		Cum	1	5.00	1.10	0.15	0.83		
106.85	121.65		Cum	1	14.80	1.10	0.15	2.44		
121.65	128.75		Cum	1	7.10	1.10	0.15	1.17		
128.75	138.75		Cum	1	10.00	1.10	0.15	1.65		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
138.75	143.75		Cum	1	5.00	1.10	0.15	0.83		
143.75	147.25		Cum	1	3.50	1.10	0.15	0.58		
147.25	152.75		Cum	1	5.50	1.10	0.15	0.91		
152.75	157.25		Cum	1	4.50	1.10	0.15	0.74		
		2nd Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	31.9		Cum	1	16.90	1.10	0.15	2.79		
31.9	36.4		Cum	1	4.50	1.10	0.15	0.74		
36.4	45.8		Cum	1	9.40	1.10	0.15	1.55		
45.8	51.8		Cum	1	6.00	1.10	0.15	0.99		
51.8	73.1		Cum	1	21.30	1.10	0.15	3.51		
73.1	82	ROAD BREAK	Cum	1	0.00	1.10	0.00	0.00		
82	97		Cum	1	15.00	1.10	0.15	2.48		
97	110.9		Cum	1	13.90	1.10	0.15	2.29		
110.9	115.8		Cum	1	4.90	1.10	0.15	0.81		
115.8	119.6		Cum	1	3.80	1.10	0.15	0.63		
119.6	122.9		Cum	1	3.30	1.10	0.15	0.54		
122.9	138.7		Cum	1	15.80	1.10	0.15	2.61		
138.7	158		Cum	1	19.30	1.10	0.15	3.18		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	74.7		Cum	1	14.70	1.10	0.15	2.43		
74.7	84.1	ROAD BREAK	Cum	1	0.00	1.10	0.00	0.00		
84.1	99.1		Cum	1	15.00	1.10	0.15	2.48		
99.1	111.6		Cum	1	12.50	1.10	0.15	2.06		
111.6	129.6		Cum	1	18.00	1.10	0.15	2.97		
129.6	144.6		Cum	1	15.00	1.10	0.15	2.48		
144.6	156.6		Cum	1	12.00	1.10	0.15	1.98		
		3rd Cross Road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	74.3		Cum	1	14.30	1.10	0.15	2.36		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	73		Cum	1	13.00	1.10	0.15	2.15		
73	74.3	No Work	Cum	1	0.00	1.10	0.00	0.00		
		4th Cross Road								
		LHS								
0	17.9		Cum	1	17.90	0.90	0.15	2.42		
17.9	27		Cum	1	9.10	0.90	0.15	1.23		
27	36.1		Cum	1	9.10	0.90	0.15	1.23		
36.1	45.4		Cum	1	9.30	0.90	0.15	1.26		
45.4	51.7		Cum	1	6.30	0.90	0.15	0.85		
51.7	73.3		Cum	1	21.60	0.90	0.15	2.92		
73.3	79.8	**Road Break**	Cum	1	0.00	0.90	0.15	0.00		
79.8	94.8		Cum	1	15.00	0.90	0.15	2.03		
94.8	109.8		Cum	1	15.00	0.90	0.15	2.03		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
109.8	124.8		Cum	1	15.00	0.90	0.15	2.03		
124.8	139.8		Cum	1	15.00	0.90	0.15	2.03		
139.8	151.7		Cum	1	11.90	0.90	0.15	1.61		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	73.3		Cum	1	13.30	1.10	0.15	2.19		
		Vinayakanagar govt school opp road								
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	31.4		Cum	1	16.40	1.10	0.15	2.71		
31.4	37.9	road break	Cum	1	0.00	1.10	0.15	0.00		
37.9	52.9		Cum	1	15.00	1.10	0.15	2.48		
52.9	68.2		Cum	1	15.30	1.10	0.15	2.52		
		Water tank road								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	54		Cum	1	9.00	1.10	0.15	1.49		
54	61.6	road break	Cum	1	0.00	1.10	0.15	0.00		
61.6	76.6		Cum	1	15.00	1.10	0.15	2.48		
76.6	86.1		Cum	1	9.50	1.10	0.15	1.57		
		RHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	49.6		Cum	1	4.60	1.10	0.15	0.76		
		5th cross								
		LHS								
0	15		Cum	1	15.00	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	0.15	2.48		
60	74.5		Cum	1	14.50	1.10	0.15	2.39		
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.15	2.03		
75	82.3	road break	Cum	1	0.00	0.90	0.15	0.00		
82.3	97.3		Cum	1	15.00	0.90	0.15	2.03		
97.3	112.3		Cum	1	15.00	0.90	0.15	2.03		
112.3	119.3		Cum	1	7.00	0.90	0.15	0.95		
119.3	134.3		Cum	1	15.00	0.90	0.15	2.03		
134.3	149.3		Cum	1	15.00	0.90	0.15	2.03		
149.3	156.1		Cum	1	6.80	0.90	0.15	0.92		
		Between 4th and 5th cross								
		LHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	26.5		Cum	1	11.50	0.90	0.15	1.55		
		RHS								
0	9.8		Cum	1	9.80	0.90	0.15	1.32		
9.8	26		Cum	1	16.20	0.90	0.15	2.19		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		1st main road								
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	36		Cum	1	6.00	0.90	0.15	0.81		
36	42.9	CULVERT	Cum	1	0.00	0.90	0.15	0.00		
42.9	57.9		Cum	1	15.00	0.90	0.15	2.03		
57.9	72.9		Cum	1	15.00	0.90	0.15	2.03		
72.9	74.9		Cum	1	2.00	0.90	0.15	0.27		
74.9	80.1	CULVERT	Cum	1	0.00	0.90	0.15	0.00		
80.1	95.1		Cum	1	15.00	0.90	0.15	2.03		
95.1	106.5		Cum	1	11.40	0.90	0.15	1.54		
		Shivapura								
		1st A Cross Road								
		LHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	40.4		Cum	1	10.40	0.90	0.15	1.40		
40.4	45		Cum	1	4.60	0.90	0.15	0.62		
45	51.5		Cum	1	6.50	0.90	0.15	0.88		
		RHS								
0	7.4		Cum	1	7.40	0.90	0.15	1.00		
7.4	15.2		Cum	1	7.80	0.90	0.15	1.05		
15.2	24.2		Cum	1	9.00	0.90	0.15	1.22		
24.2	33.2		Cum	1	9.00	0.90	0.15	1.22		
33.2	42.3		Cum	1	9.10	0.90	0.15	1.23		
42.3	51.3		Cum	1	9.00	0.90	0.15	1.22		
		2ND A CROSS ROAD								
		LHS								
0	9.1		Cum	1	9.10	0.90	0.15	1.23		
9.1	18.3		Cum	1	9.20	0.90	0.15	1.24		
18.3	27.75		Cum	1	9.45	0.90	0.15	1.28		
27.75	36.35		Cum	1	8.60	0.90	0.15	1.16		
36.35	49.55		Cum	1	13.20	0.90	0.15	1.78		
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30.2		Cum	1	15.20	0.90	0.15	2.05		
30.2	36.5		Cum	1	6.30	0.90	0.15	0.85		
36.5	48.8		Cum	1	12.30	0.90	0.15	1.66		
		3RD A CROSS ROAD								
		LHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	27.6		Cum	1	12.60	0.90	0.15	1.70		
27.6	36.8		Cum	1	9.20	0.90	0.15	1.24		
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	22.65		Cum	1	7.65	0.90	0.15	1.03		
22.65	31.45		Cum	1	8.80	0.90	0.15	1.19		
31.45	34.95		Cum	1	3.50	0.90	0.15	0.47		
34.95	46.85		Cum	1	11.90	0.90	0.15	1.61		
		4TH B CROSS ROAD								
		RHS								
0	17.85		Cum	1	17.85	0.90	0.15	2.41		
17.85	32.85		Cum	1	15.00	0.90	0.15	2.03		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
32.85	47.85		Cum	1	15.00	0.90	0.15	2.03		
47.85	56.2		Cum	1	8.35	0.90	0.15	1.13		
56.2	65.7		Cum	1	9.50	0.90	0.15	1.28		
		5TH B CROSS ROAD								
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.15	2.03		
60	62.1		Cum	1	2.10	0.90	0.15	0.28		
		3RD B CROSS ROAD								
		LHS								
0	12.1		Cum	1	12.10	0.90	0.15	1.63		
12.1	15		Cum	1	2.90	0.90	0.15	0.39		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	49		Cum	1	19.00	0.90	0.15	2.57		
49	68		Cum	1	19.00	0.90	0.15	2.57		
		Brundavana collage								
		Brundavana collage Back Gate Road								
		LHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.15	2.03		
75	90		Cum	1	15.00	0.90	0.15	2.03		
90	101		Cum	1	11.00	0.90	0.15	1.49		
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.15	2.03		
75	90		Cum	1	15.00	0.90	0.15	2.03		
90	100.8		Cum	1	10.80	0.90	0.15	1.46		
		SBI BANK ROAD								
		LHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.15	2.03		
45	61.6		Cum	1	16.60	0.90	0.15	2.24		
61.6	71		Cum	1	9.40	0.90	0.15	1.27		
71	86		Cum	1	15.00	0.90	0.15	2.03		
86	101		Cum	1	15.00	0.90	0.15	2.03		
101	115.3		Cum	1	14.30	0.90	0.15	1.93		
115.3	126.6		Cum	1	11.30	0.90	0.15	1.53		
126.6	131.1		Cum	1	4.50	0.90	0.15	0.61		
131.1	146.1		Cum	1	15.00	0.90	0.15	2.03		
146.1	161.1		Cum	1	15.00	0.90	0.15	2.03		
161.1	176.1		Cum	1	15.00	0.90	0.15	2.03		
176.1	188.4		Cum	1	12.30	0.90	0.15	1.66		
188.4	192.8		Cum	1	4.40	0.90	0.15	0.59		
192.8	207.8		Cum	1	15.00	0.90	0.15	2.03		
207.8	222.8		Cum	1	15.00	0.90	0.15	2.03		
222.8	237.8		Cum	1	15.00	0.90	0.15	2.03		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
237.8	252.8		Cum	1	15.00	0.90	0.15	2.03		
252.8	270.8		Cum	1	18.00	0.90	0.15	2.43		
270.8	294.2		Cum	1	23.40	0.90	0.15	3.16		
294.2	306.5		Cum	1	12.30	0.90	0.15	1.66		
		SBI BANK ROAD								
		RHS								
0	15		Cum	1	15.00	0.90	0.15	2.03		
15	28		Cum	1	13.00	0.90	0.15	1.76		
28	48.6		Cum	1	20.60	0.90	0.15	2.78		
48.6	67.2		Cum	1	18.60	0.90	0.15	2.51		
67.2	76.2		Cum	1	9.00	0.90	0.15	1.22		
76.2	103		Cum	1	26.80	0.90	0.15	3.62		
103	121.2		Cum	1	18.20	0.90	0.15	2.46		
121.2	129.6		Cum	1	8.40	0.90	0.15	1.13		
129.6	132.7		Cum	1	3.10	0.90	0.15	0.42		
132.7	135.15		Cum	1	2.45	0.90	0.15	0.33		
135.15	148.85		Cum	1	13.70	0.90	0.15	1.85		
148.85	158.25		Cum	1	9.40	0.90	0.15	1.27		
158.25	173.25		Cum	1	15.00	0.90	0.15	2.03		
173.25	188.25		Cum	1	15.00	0.90	0.15	2.03		
188.25	203.25		Cum	1	15.00	0.90	0.15	2.03		
203.25	220.15		Cum	1	16.90	0.90	0.15	2.28		
220.15	226.95		Cum	1	6.80	0.90	0.15	0.92		
226.95	241.95		Cum	1	15.00	0.90	0.15	2.03		
241.95	256.95		Cum	1	15.00	0.90	0.15	2.03		
256.95	271.95		Cum	1	15.00	0.90	0.15	2.03		
271.95	286.95		Cum	1	15.00	0.90	0.15	2.03		
286.95	303.85		Cum	1	16.90	0.90	0.15	2.28		
		Drain Side Wall								
		Vinayaka Nagar								
		1st Cross Road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	59		Cum	2	14.00	0.15	0.60	2.52		
59	62.7		Cum	2	3.70	0.15	0.60	0.67		
62.7	75.2		Cum	2	12.50	0.15	0.60	2.25		
75.2	83.9	ROAD BREAK	Cum	2	0.00	0.15	0.60	0.00		
83.9	92.4		Cum	2	8.50	0.15	0.60	1.53		
92.4	100.4		Cum	2	8.00	0.15	0.60	1.44		
100.4	120		Cum	2	19.60	0.15	0.60	3.53		
120	128.6		Cum	2	8.60	0.15	0.60	1.55		
128.6	143.6		Cum	2	15.00	0.15	0.60	2.70		
143.6	155.2		Cum	2	11.60	0.15	0.60	2.09		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	55		Cum	2	10.00	0.15	0.60	1.80		
55	58.1		Cum	2	3.10	0.15	0.60	0.56		
58.1	63.8		Cum	2	5.70	0.15	0.60	1.03		
63.8	71.95		Cum	2	8.15	0.15	0.60	1.47		
71.95	75.05		Cum	2	3.10	0.15	0.60	0.56		
75.05	81.35		Cum	2	6.30	0.15	0.60	1.13		
81.35	84.25		Cum	2	2.90	0.15	0.60	0.52		
84.25	87.25		Cum	2	3.00	0.15	0.60	0.54		
87.25	101.85		Cum	2	14.60	0.15	0.60	2.63		
101.85	106.85		Cum	2	5.00	0.15	0.60	0.90		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
106.85	121.65		Cum	2	14.80	0.15	0.60	2.66		
121.65	128.75		Cum	2	7.10	0.15	0.60	1.28		
128.75	138.75		Cum	2	10.00	0.15	0.60	1.80		
138.75	143.75		Cum	2	5.00	0.15	0.60	0.90		
143.75	147.25		Cum	2	3.50	0.15	0.60	0.63		
147.25	152.75		Cum	2	5.50	0.15	0.60	0.99		
152.75	157.25		Cum	2	4.50	0.15	0.60	0.81		
		2nd Cross Road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	31.9		Cum	2	16.90	0.15	0.60	3.04		
31.9	36.4		Cum	2	4.50	0.15	0.60	0.81		
36.4	45.8		Cum	2	9.40	0.15	0.60	1.69		
45.8	51.8		Cum	2	6.00	0.15	0.60	1.08		
51.8	73.1		Cum	2	21.30	0.15	0.60	3.83		
73.1	82	ROAD BREAK	Cum	2	0.00	0.15	0.60	0.00		
82	97		Cum	2	15.00	0.15	0.60	2.70		
97	110.9		Cum	2	13.90	0.15	0.60	2.50		
110.9	115.8		Cum	2	4.90	0.15	0.60	0.88		
115.8	119.6		Cum	2	3.80	0.15	0.60	0.68		
119.6	122.9		Cum	2	3.30	0.15	0.60	0.59		
122.9	138.7		Cum	2	15.80	0.15	0.60	2.84		
138.7	158		Cum	2	19.30	0.15	0.60	3.47		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	74.7		Cum	2	14.70	0.15	0.60	2.65		
74.7	84.1	ROAD BREAK	Cum	2	0.00	0.15	0.60	0.00		
84.1	99.1		Cum	2	15.00	0.15	0.60	2.70		
99.1	111.6		Cum	2	12.50	0.15	0.60	2.25		
111.6	129.6		Cum	2	18.00	0.15	0.60	3.24		
129.6	144.6		Cum	2	15.00	0.15	0.60	2.70		
144.6	156.6		Cum	2	12.00	0.15	0.60	2.16		
		3rd Cross Road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	74.3		Cum	2	14.30	0.15	0.60	2.57		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	73		Cum	2	13.00	0.15	0.60	2.34		
73	74.3	No Work	Cum	2	0.00	0.15	0.60	0.00		
		4th Cross Road								
		LHS								
0	17.9		Cum	2	17.90	0.15	0.60	3.22		
17.9	27		Cum	2	9.10	0.15	0.60	1.64		
27	36.1		Cum	2	9.10	0.15	0.60	1.64		
36.1	45.4		Cum	2	9.30	0.15	0.60	1.67		
45.4	51.7		Cum	2	6.30	0.15	0.60	1.13		
51.7	73.3		Cum	2	21.60	0.15	0.60	3.89		
73.3	79.8	Road Break	Cum	2	0.00	0.15	0.60	0.00		
79.8	94.8		Cum	2	15.00	0.15	0.60	2.70		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
94.8	109.8		Cum	2	15.00	0.15	0.60	2.70		
109.8	124.8		Cum	2	15.00	0.15	0.60	2.70		
124.8	139.8		Cum	2	15.00	0.15	0.60	2.70		
139.8	151.7		Cum	2	11.90	0.15	0.60	2.14		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	73.3		Cum	2	13.30	0.15	0.60	2.39		
		Vinayakanagar govt school opp road								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	31.4		Cum	2	16.40	0.15	0.60	2.95		
31.4	37.9	road break	Cum	2	0.00	0.15	0.60	0.00		
37.9	52.9		Cum	2	15.00	0.15	0.60	2.70		
52.9	68.2		Cum	2	15.30	0.15	0.60	2.75		
		Water tank road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	54		Cum	2	9.00	0.15	0.60	1.62		
54	61.6	road break	Cum	2	0.00	0.15	0.60	0.00		
61.6	76.6		Cum	2	15.00	0.15	0.60	2.70		
76.6	86.1		Cum	2	9.50	0.15	0.60	1.71		
		RHS	Cum							
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	49.6		Cum	2	4.60	0.15	0.60	0.83		
		5th cross								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	74.5		Cum	2	14.50	0.15	0.60	2.61		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.60	2.70		
75	82.3	road break	Cum	2	0.00	0.15	0.60	0.00		
82.3	97.3		Cum	2	15.00	0.15	0.60	2.70		
97.3	112.3		Cum	2	15.00	0.15	0.60	2.70		
112.3	119.3		Cum	2	7.00	0.15	0.60	1.26		
119.3	134.3		Cum	2	15.00	0.15	0.60	2.70		
134.3	149.3		Cum	2	15.00	0.15	0.60	2.70		
149.3	156.1		Cum	2	6.80	0.15	0.60	1.22		
		Between 4th and 5th cross								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	26.5		Cum	2	11.50	0.15	0.60	2.07		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		RHS								
0	9.8		Cum	2	9.80	0.15	0.60	1.76		
9.8	26		Cum	2	16.20	0.15	0.60	2.92		
		1st main road								
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	36		Cum	2	6.00	0.15	0.60	1.08		
36	42.9	CULVERT	Cum	2	0.00	0.15	0.60	0.00		
42.9	57.9		Cum	2	15.00	0.15	0.60	2.70		
57.9	72.9		Cum	2	15.00	0.15	0.60	2.70		
72.9	74.9		Cum	2	2.00	0.15	0.60	0.36		
74.9	80.1	CULVERT	Cum	2	0.00	0.15	0.60	0.00		
80.1	95.1		Cum	2	15.00	0.15	0.60	2.70		
95.1	106.5		Cum	2	11.40	0.15	0.60	2.05		
		Shivapura								
		1st A Cross Road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	40.4		Cum	2	10.40	0.15	0.60	1.87		
40.4	45		Cum	2	4.60	0.15	0.60	0.83		
45	51.5		Cum	2	6.50	0.15	0.60	1.17		
		RHS								
0	7.4		Cum	2	7.40	0.15	0.60	1.33		
7.4	15.2		Cum	2	7.80	0.15	0.60	1.40		
15.2	24.2		Cum	2	9.00	0.15	0.60	1.62		
24.2	33.2		Cum	2	9.00	0.15	0.60	1.62		
33.2	42.3		Cum	2	9.10	0.15	0.60	1.64		
42.3	51.3		Cum	2	9.00	0.15	0.60	1.62		
		2ND A CROSS ROAD								
		LHS								
0	9.1		Cum	2	9.10	0.15	0.60	1.64		
9.1	18.3		Cum	2	9.20	0.15	0.60	1.66		
18.3	27.75		Cum	2	9.45	0.15	0.60	1.70		
27.75	36.35		Cum	2	8.60	0.15	0.60	1.55		
36.35	49.55		Cum	2	13.20	0.15	0.60	2.38		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30.2		Cum	2	15.20	0.15	0.60	2.74		
30.2	36.5		Cum	2	6.30	0.15	0.60	1.13		
36.5	48.8		Cum	2	12.30	0.15	0.70	2.58		
		3RD A CROSS ROAD								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	27.6		Cum	2	12.60	0.15	0.60	2.27		
27.6	36.8		Cum	2	9.20	0.15	0.60	1.66		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	22.65		Cum	2	7.65	0.15	0.60	1.38		
22.65	31.45		Cum	2	8.80	0.15	0.60	1.58		
31.45	34.95		Cum	2	3.50	0.15	0.60	0.63		
34.95	46.85		Cum	2	11.90	0.15	0.60	2.14		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		4TH B CROSS ROAD								
		RHS								
0	17.85		Cum	2	17.85	0.15	0.85	4.55		
17.85	32.85		Cum	2	15.00	0.15	0.60	2.70		
32.85	47.85		Cum	2	15.00	0.15	0.60	2.70		
47.85	56.2		Cum	2	8.35	0.15	0.60	1.50		
56.2	65.7		Cum	2	9.50	0.15	0.60	1.71		
		5TH B CROSS ROAD								
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	62.1		Cum	2	2.10	0.15	0.60	0.38		
		3RD B CROSS ROAD								
		LHS								
0	12.1		Cum	2	12.10	0.15	0.80	2.90		
12.1	15		Cum	2	2.90	0.15	0.60	0.52		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	49		Cum	2	19.00	0.15	0.35	2.00		
49	68		Cum	2	19.00	0.15	0.15	0.86		
		Brundavana collage								
		Brundavana collage Back Gate Road								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.60	2.70		
75	90		Cum	2	15.00	0.15	0.60	2.70		
90	101		Cum	2	11.00	0.15	0.60	1.98		
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.60	2.70		
75	90		Cum	2	15.00	0.15	0.60	2.70		
90	100.8		Cum	2	10.80	0.15	0.60	1.94		
		SBI BANK ROAD								
		LHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.60	2.70		
45	61.6		Cum	2	16.60	0.15	0.60	2.99		
61.6	71		Cum	2	9.40	0.15	0.60	1.69		
71	86		Cum	2	15.00	0.15	0.60	2.70		
86	101		Cum	2	15.00	0.15	0.60	2.70		
101	115.3		Cum	2	14.30	0.15	0.60	2.57		
115.3	126.6		Cum	2	11.30	0.15	0.60	2.03		
126.6	131.1		Cum	2	4.50	0.15	0.60	0.81		
131.1	146.1		Cum	2	15.00	0.15	0.60	2.70		
146.1	161.1		Cum	2	15.00	0.15	0.60	2.70		
161.1	176.1		Cum	2	15.00	0.15	0.60	2.70		
176.1	188.4		Cum	2	12.30	0.15	0.60	2.21		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
188.4	192.8		Cum	2	4.40	0.15	0.60	0.79		
192.8	207.8		Cum	2	15.00	0.15	0.60	2.70		
207.8	222.8		Cum	2	15.00	0.15	0.60	2.70		
222.8	237.8		Cum	2	15.00	0.15	0.60	2.70		
237.8	252.8		Cum	2	15.00	0.15	0.60	2.70		
252.8	270.8		Cum	2	18.00	0.15	0.60	3.24		
270.8	294.2		Cum	2	23.40	0.15	0.60	4.21		
294.2	306.5		Cum	2	12.30	0.15	0.60	2.21		
		SBI BANK ROAD								
		RHS								
0	15		Cum	2	15.00	0.15	0.60	2.70		
15	28		Cum	2	13.00	0.15	0.60	2.34		
28	48.6		Cum	2	20.60	0.15	0.60	3.71		
48.6	67.2		Cum	2	18.60	0.15	0.60	3.35		
67.2	76.2		Cum	2	9.00	0.15	0.60	1.62		
76.2	103		Cum	2	26.80	0.15	0.60	4.82		
103	121.2		Cum	2	18.20	0.15	0.60	3.28		
121.2	129.6		Cum	2	8.40	0.15	0.60	1.51		
129.6	132.7		Cum	2	3.10	0.15	0.60	0.56		
132.7	135.15		Cum	2	2.45	0.15	0.60	0.44		
135.15	148.85		Cum	2	13.70	0.15	0.60	2.47		
148.85	158.25		Cum	2	9.40	0.15	0.60	1.69		
158.25	173.25		Cum	2	15.00	0.15	0.60	2.70		
173.25	188.25		Cum	2	15.00	0.15	0.60	2.70		
188.25	203.25		Cum	2	15.00	0.15	0.60	2.70		
203.25	220.15		Cum	2	16.90	0.15	0.60	3.04		
220.15	226.95		Cum	2	6.80	0.15	0.60	1.22		
226.95	241.95		Cum	2	15.00	0.15	0.60	2.70		
241.95	256.95		Cum	2	15.00	0.15	0.60	2.70		
256.95	271.95		Cum	2	15.00	0.15	0.60	2.70		
271.95	286.95		Cum	2	15.00	0.15	0.60	2.70		
286.95	303.85		Cum	2	16.90	0.15	0.60	3.04		
							Sub Total	**918.85**		
		Culvert Bottom Raft								
		Vinayaka Nagar								
		5th Cross Road	Cum	1	5.20	1.10	0.20	1.14		
		6th cross Road	Cum	1	6.90	1.10	0.20	1.52		
		Vinayaka Nagara Main Road	Cum	1	7.00	1.10	0.20	1.54		
		Culvert Side Wall								
		Vinayaka Nagar								
		5th Cross Road	Cum	2	5.20	0.20	0.60	1.25		
		6th cross Road	Cum	2	6.90	0.20	0.60	1.66		
		Vinayaka Nagara Main Road	Cum	2	7.00	0.20	0.60	1.68		
							Sub Total	**8.79**		
							Total Executed Quantity	**927.64**		
							Tender Quantity	**957.95**		
							Now To be Paid Qty	**927.64**	**7420.17**	**6883226.09**

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
8		Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. and as per the directions of the Engineer-in-charge of the work .								
		For Drain	Cum					918.85		
			kg		Steel assumed 70Kg/Cum of Concrete			64595.24		
			tonne					**64.54**		
		For Culvert	Cum					8.79		
			kg		Steel assumed 90Kg/Cum of Concrete			790.74		
			tonne					**0.79**		
							Total executed Quantity	**65.33**		
							Tender Quantity	**67.96**		
							Now To be Paid Qty	**65.33**	**75907.17**	**4959396.43**
9		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)complete as per specifications and directions of the Engineer in charge.								
		Vinayaka Nagar								
		1st Cross Road								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	59		Sqm	1	14.00	0.90		12.60		
59	62.7		Sqm	1	3.70	0.90		3.33		
62.7	75.2		Sqm	1	12.50	0.90		11.25		
75.2	83.9	ROAD BREAK	Sqm	1	0.00	0.90		0.00		
83.9	92.4		Sqm	1	8.50	0.90		7.65		
92.4	100.4		Sqm	1	8.00	0.90		7.20		
100.4	120		Sqm	1	19.60	0.90		17.64		
120	128.6		Sqm	1	8.60	0.90		7.74		
128.6	143.6		Sqm	1	15.00	0.90		13.50		
143.6	155.2		Sqm	1	11.60	0.90		10.44		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	55		Sqm	1	10.00	0.90		9.00		
55	58.1		Sqm	1	3.10	0.90		2.79		
58.1	63.8		Sqm	1	5.70	0.90		5.13		
63.8	71.95		Sqm	1	8.15	0.90		7.34		
71.95	75.05		Sqm	1	3.10	0.90		2.79		
75.05	81.35		Sqm	1	6.30	0.90		5.67		
81.35	84.25		Sqm	1	2.90	0.90		2.61		
84.25	87.25		Sqm	1	3.00	0.90		2.70		
87.25	101.85		Sqm	1	14.60	0.90		13.14		
101.85	106.85		Sqm	1	5.00	0.90		4.50		
106.85	121.65		Sqm	1	14.80	0.90		13.32		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
121.65	128.75		Sqm	1	7.10	0.90		6.39		
128.75	138.75		Sqm	1	10.00	0.90		9.00		
138.75	143.75		Sqm	1	5.00	0.90		4.50		
143.75	147.25		Sqm	1	3.50	0.90		3.15		
147.25	152.75		Sqm	1	5.50	0.90		4.95		
152.75	157.25		Sqm	1	4.50	0.90		4.05		
		2nd Cross Road								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	31.9		Sqm	1	16.90	0.90		15.21		
31.9	36.4		Sqm	1	4.50	0.90		4.05		
36.4	45.8		Sqm	1	9.40	0.90		8.46		
45.8	51.8		Sqm	1	6.00	0.90		5.40		
51.8	73.1		Sqm	1	21.30	0.90		19.17		
73.1	82	ROAD BREAK	Sqm	1	0.00	0.90		0.00		
82	97		Sqm	1	15.00	0.90		13.50		
97	110.9		Sqm	1	13.90	0.90		12.51		
110.9	115.8		Sqm	1	4.90	0.90		4.41		
115.8	119.6		Sqm	1	3.80	0.90		3.42		
119.6	122.9		Sqm	1	3.30	0.90		2.97		
122.9	138.7		Sqm	1	15.80	0.90		14.22		
138.7	158		Sqm	1	19.30	0.90		17.37		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	74.7		Sqm	1	14.70	0.90		13.23		
74.7	84.1	ROAD BREAK	Sqm	1	0.00	0.90		0.00		
84.1	99.1		Sqm	1	15.00	0.90		13.50		
99.1	111.6		Sqm	1	12.50	0.90		11.25		
111.6	129.6		Sqm	1	18.00	0.90		16.20		
129.6	144.6		Sqm	1	15.00	0.90		13.50		
144.6	156.6		Sqm	1	12.00	0.90		10.80		
		3rd Cross Road								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	74.3		Sqm	1	14.30	0.90		12.87		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	73		Sqm	1	13.00	0.90		11.70		
73	74.3	No Work	Sqm	1	0.00	0.90		0.00		
		4th Cross Road	Sqm							
		LHS	Sqm							
0	17.9		Sqm	1	17.90	0.90		16.11		
17.9	27		Sqm	1	9.10	0.90		8.19		
27	36.1		Sqm	1	9.10	0.90		8.19		
36.1	45.4		Sqm	1	9.30	0.90		8.37		
45.4	51.7		Sqm	1	6.30	0.90		5.67		
51.7	73.3		Sqm	1	21.60	0.90		19.44		
73.3	79.8	Road Break	Sqm	1	0.00	0.90		0.00		
79.8	94.8		Sqm	1	15.00	0.90		13.50		
94.8	109.8		Sqm	1	15.00	0.90		13.50		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
109.8	124.8		Sqm	1	15.00	0.90		13.50		
124.8	139.8		Sqm	1	15.00	0.90		13.50		
139.8	151.7		Sqm	1	11.90	0.90		10.71		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	73.3		Sqm	1	13.30	0.90		11.97		
		Vinayakanagar govt school opp road								
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	31.4		Sqm	1	16.40	0.90		14.76		
31.4	37.9	road break	Sqm	1	0.00	0.90		0.00		
37.9	52.9		Sqm	1	15.00	0.90		13.50		
52.9	68.2		Sqm	1	15.30	0.90		13.77		
		Water tank road	Sqm							
		LHS	Sqm							
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	54		Sqm	1	9.00	0.90		8.10		
54	61.6	road break	Sqm	1	0.00	0.90		0.00		
61.6	76.6		Sqm	1	15.00	0.90		13.50		
76.6	86.1		Sqm	1	9.50	0.90		8.55		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	49.6		Sqm	1	4.60	0.90		4.14		
		5th cross								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	74.5		Sqm	1	14.50	0.90		13.05		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	75		Sqm	1	15.00	0.90		13.50		
75	82.3	road break	Sqm	1	0.00	0.90		0.00		
82.3	97.3		Sqm	1	15.00	0.90		13.50		
97.3	112.3		Sqm	1	15.00	0.90		13.50		
112.3	119.3		Sqm	1	7.00	0.90		6.30		
119.3	134.3		Sqm	1	15.00	0.90		13.50		
134.3	149.3		Sqm	1	15.00	0.90		13.50		
149.3	156.1		Sqm	1	6.80	0.90		6.12		
		Between 4th and 5th cross								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	26.5		Sqm	1	11.50	0.90		10.35		
		RHS	Sqm							
0	9.8		Sqm	1	9.80	0.90		8.82		
9.8	26		Sqm	1	16.20	0.90		14.58		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		1st main road								
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	36		Sqm	1	6.00	0.90		5.40		
36	42.9	CULVERT	Sqm	1	0.00	0.90		0.00		
42.9	57.9		Sqm	1	15.00	0.90		13.50		
57.9	72.9		Sqm	1	15.00	0.90		13.50		
72.9	74.9		Sqm	1	2.00	0.90		1.80		
74.9	80.1	CULVERT	Sqm	1	0.00	0.90		0.00		
80.1	95.1		Sqm	1	15.00	0.90		13.50		
95.1	106.5		Sqm	1	11.40	0.90		10.26		
		Shivapura								
		1st A Cross Road								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	40.4		Sqm	1	10.40	0.90		9.36		
40.4	45		Sqm	1	4.60	0.90		4.14		
45	51.5		Sqm	1	6.50	0.90		5.85		
		RHS								
0	7.4		Sqm	1	7.40	0.90		6.66		
7.4	15.2		Sqm	1	7.80	0.90		7.02		
15.2	24.2		Sqm	1	9.00	0.90		8.10		
24.2	33.2		Sqm	1	9.00	0.90		8.10		
33.2	42.3		Sqm	1	9.10	0.90		8.19		
42.3	51.3		Sqm	1	9.00	0.90		8.10		
		2ND A CROSS ROAD								
		LHS								
0	9.1		Sqm	1	9.10	0.90		8.19		
9.1	18.3		Sqm	1	9.20	0.90		8.28		
18.3	27.75		Sqm	1	9.45	0.90		8.51		
27.75	36.35		Sqm	1	8.60	0.90		7.74		
36.35	49.55		Sqm	1	13.20	0.90		11.88		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30.2		Sqm	1	15.20	0.90		13.68		
30.2	36.5		Sqm	1	6.30	0.90		5.67		
36.5	48.8		Sqm	1	12.30	0.90		11.07		
		3RD A CROSS ROAD								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	27.6		Sqm	1	12.60	0.90		11.34		
27.6	36.8		Sqm	1	9.20	0.90		8.28		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	22.65		Sqm	1	7.65	0.90		6.89		
22.65	31.45		Sqm	1	8.80	0.90		7.92		
31.45	34.95		Sqm	1	3.50	0.90		3.15		
34.95	46.85		Sqm	1	11.90	0.90		10.71		
		4TH B CROSS ROAD								
		RHS								
0	17.85		Sqm	1	17.85	0.90		16.07		
17.85	32.85		Sqm	1	15.00	0.90		13.50		
32.85	47.85		Sqm	1	15.00	0.90		13.50		
47.85	56.2		Sqm	1	8.35	0.90		7.52		
56.2	65.7		Sqm	1	9.50	0.90		8.55		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		5TH B CROSS ROAD	Sqm							
		RHS	Sqm							
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	62.1		Sqm	1	2.10	0.90		1.89		
		3RD B CROSS ROAD								
		LHS								
0	12.1		Sqm	1	12.10	0.90		10.89		
12.1	15		Sqm	1	2.90	0.90		2.61		
15	30		Sqm	1	15.00	0.90		13.50		
30	49		Sqm	1	19.00	0.90		17.10		
49	68		Sqm	1	19.00	0.90		17.10		
		Brundavana collage								
		Brundavana collage Back Gate Road								
		LHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	75		Sqm	1	15.00	0.90		13.50		
75	90		Sqm	1	15.00	0.90		13.50		
90	101		Sqm	1	11.00	0.90		9.90		
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	60		Sqm	1	15.00	0.90		13.50		
60	75		Sqm	1	15.00	0.90		13.50		
75	90		Sqm	1	15.00	0.90		13.50		
90	100.8		Sqm	1	10.80	0.90		9.72		
		SBI BANK ROAD	Sqm							
		LHS	Sqm							
0	15		Sqm	1	15.00	0.90		13.50		
15	30		Sqm	1	15.00	0.90		13.50		
30	45		Sqm	1	15.00	0.90		13.50		
45	61.6		Sqm	1	16.60	0.90		14.94		
61.6	71		Sqm	1	9.40	0.90		8.46		
71	86		Sqm	1	15.00	0.90		13.50		
86	101		Sqm	1	15.00	0.90		13.50		
101	115.3		Sqm	1	14.30	0.90		12.87		
115.3	126.6		Sqm	1	11.30	0.90		10.17		
126.6	131.1		Sqm	1	4.50	0.90		4.05		
131.1	146.1		Sqm	1	15.00	0.90		13.50		
146.1	161.1		Sqm	1	15.00	0.90		13.50		
161.1	176.1		Sqm	1	15.00	0.90		13.50		
176.1	188.4		Sqm	1	12.30	0.90		11.07		
188.4	192.8		Sqm	1	4.40	0.90		3.96		
192.8	207.8		Sqm	1	15.00	0.90		13.50		
207.8	222.8		Sqm	1	15.00	0.90		13.50		
222.8	237.8		Sqm	1	15.00	0.90		13.50		
237.8	252.8		Sqm	1	15.00	0.90		13.50		
252.8	270.8		Sqm	1	18.00	0.90		16.20		
270.8	294.2		Sqm	1	23.40	0.90		21.06		
294.2	306.5		Sqm	1	12.30	0.90		11.07		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		SBI BANK ROAD								
		RHS								
0	15		Sqm	1	15.00	0.90		13.50		
15	28		Sqm	1	13.00	0.90		11.70		
28	48.6		Sqm	1	20.60	0.90		18.54		
48.6	67.2		Sqm	1	18.60	0.90		16.74		
67.2	76.2		Sqm	1	9.00	0.90		8.10		
76.2	103		Sqm	1	26.80	0.90		24.12		
103	121.2		Sqm	1	18.20	0.90		16.38		
121.2	129.6		Sqm	1	8.40	0.90		7.56		
129.6	132.7		Sqm	1	3.10	0.90		2.79		
132.7	135.15		Sqm	1	2.45	0.90		2.20		
135.15	148.85		Sqm	1	13.70	0.90		12.33		
148.85	158.25		Sqm	1	9.40	0.90		8.46		
158.25	173.25		Sqm	1	15.00	0.90		13.50		
173.25	188.25		Sqm	1	15.00	0.90		13.50		
188.25	203.25		Sqm	1	15.00	0.90		13.50		
203.25	220.15		Sqm	1	16.90	0.90		15.21		
220.15	226.95		Sqm	1	6.80	0.90		6.12		
226.95	241.95		Sqm	1	15.00	0.90		13.50		
241.95	256.95		Sqm	1	15.00	0.90		13.50		
256.95	271.95		Sqm	1	15.00	0.90		13.50		
271.95	286.95		Sqm	1	15.00	0.90		13.50		
286.95	303.85		Sqm	1	16.90	0.90		15.21		
							Total Executed Quantity	**2536.74**		
							Tender Quantity	**2509.02**		
							Quantity upto125%	**2536.74**	**2452.68**	**6221811.46**
10		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc complete as per specifications and directions of the Engineer in charge.								
		Vinayaka Nagar								
		5th Cross Road	Sqm	1	5.20	1.50		7.80		
		6th cross Road	Sqm	1	6.90	1.20		8.28		
		Vinayaka Nagara Main Road	Sqm	1	7.00	1.50		10.50		
							Total Executed Quantity	**26.58**		
							Tender Quantity	**121.89**		
							Now To be Paid Qty	**26.58**	**5686.19**	**151138.93**
11		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202 & Pg No.136, Item No.17.4,17.1 (5km lead = 57+2*1.28X5)complete as per specifications and directions of the Engineer in charge.								
		Item not operated								
12		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead, complete as per specifications and directions of the Engineer in charge.								
		Road Cut Portion								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	35.2		Cum	1	5.20	3.00	0.23	3.59		
35.2	36.4	Culvert	Cum	1	0.00	3.00	0.23	0.00		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
36.4	51.4		Cum	1	15.00	3.00	0.23	10.35		
51.4	66.4		Cum	1	15.00	3.00	0.23	10.35		
66.4	73.9		Cum	1	7.50	3.00	0.23	5.18		
73.9	75.1	Culvert	Cum	1	0.00	3.00	0.23	0.00		
75.1	90.1		Cum	1	15.00	3.00	0.23	10.35		
90.1	105.1		Cum	1	15.00	3.00	0.23	10.35		
105.1	113.7		Cum	1	8.60	3.00	0.23	5.93		
113.7	123.2	Culvert	Cum	1	0.00	3.00	0.23	0.00		
123.2	138.2		Cum	1	15.00	3.00	0.23	10.35		
138.2	153.5		Cum	1	15.30	3.00	0.23	10.56		
		1st main 2nd Cross Road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	105		Cum	1	15.00	3.00	0.23	10.35		
105	115.4		Cum	1	10.40	3.00	0.23	7.18		
115.4	122.5	Road Break	Cum	1	0.00	3.00	0.23	0.00		
122.5	137.5		Cum	1	15.00	3.00	0.23	10.35		
137.5	151.4		Cum	1	13.90	3.00	0.23	9.59		
		2nd cross road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	105		Cum	1	15.00	3.00	0.23	10.35		
105	120		Cum	1	15.00	3.00	0.23	10.35		
120	135		Cum	1	15.00	3.00	0.23	10.35		
135	150		Cum	1	15.00	3.00	0.23	10.35		
150	157.1		Cum	1	7.10	3.00	0.23	4.90		
		3rd cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75.1		Cum	1	15.10	3.00	0.23	10.42		
		4th cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	65.1		Cum	1	5.10	3.00	0.23	3.52		
65.1	71.5	road break	Cum	1	0.00	3.00	0.23	0.00		
71.5	86.5		Cum	1	15.00	3.00	0.23	10.35		
86.5	101.5		Cum	1	15.00	3.00	0.23	10.35		
101.5	116.5		Cum	1	15.00	3.00	0.23	10.35		
116.5	131.5		Cum	1	15.00	3.00	0.23	10.35		
131.5	147.3		Cum	1	15.80	3.00	0.23	10.90		
		5th cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	74.2		Cum	1	14.20	3.00	0.23	9.80		
74.2	81.4	road break	Cum	1	0.00	3.00	0.23	0.00		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
81.4	96.4		Cum	1	15.00	3.00	0.23	10.35		
96.4	111.4		Cum	1	15.00	3.00	0.23	10.35		
111.4	126.4		Cum	1	15.00	3.00	0.23	10.35		
126.4	141.4		Cum	1	15.00	3.00	0.23	10.35		
141.4	150.4		Cum	1	9	3	0.23	6.21		
150.4	155.8		Cum	1	5.4	1.4	0.23	1.74		
		6th Cross Road								
80.9	95.9		Cum	1	15.00	3.00	0.23	10.35		
95.9	110.9		Cum	1	15.00	3.00	0.23	10.35		
110.9	125.9		Cum	1	15.00	3.00	0.23	10.35		
125.9	140.9		Cum	1	15.00	3.00	0.23	10.35		
140.9	154.1		Cum	1	15.00	3.00	0.23	10.35		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	28.1		Cum	1	13.10	3.00	0.23	9.04		
28.1	36	Culvert	Cum	1	0.00	3.00	0.23	0.00		
36	51		Cum	1	15.00	3.00	0.23	10.35		
51	66		Cum	1	15.00	3.00	0.23	10.35		
66	81		Cum	1	15.00	3.00	0.23	10.35		
81	96		Cum	1	15.00	3.00	0.23	10.35		
96	111		Cum	1	15.00	3.00	0.23	10.35		
111	126		Cum	1	15.00	3.00	0.23	10.35		
126	141		Cum	1	15.00	3.00	0.23	10.35		
141	156		Cum	1	15.00	3.00	0.23	10.35		
156	171		Cum	1	15.00	3.00	0.23	10.35		
171	186		Cum	1	15.00	3.00	0.23	10.35		
186	201		Cum	1	15.00	3.00	0.23	10.35		
201	216.1		Cum	1	15.10	3.00	0.23	10.42		
		7th main road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	104		Cum	1	14.00	3.00	0.23	9.66		
104	110.5	road break	Cum	1	0.00	3.00	0.23	0.00		
110.5	125.5		Cum	1	15.00	3.00	0.23	10.35		
125.5	140.5		Cum	1	15.00	3.00	0.23	10.35		
140.5	155.5		Cum	1	15.00	3.00	0.23	10.35		
155.5	170.5		Cum	1	15.00	3.00	0.23	10.35		
170.5	185.5		Cum	1	15.00	3.00	0.23	10.35		
185.5	200.5		Cum	1	15.00	3.00	0.23	10.35		
200.5	224.6		Cum	1	24.10	3.00	0.23	16.63		
224.6	232.9	road break	Cum	1	0.00	3.00	0.23	0.00		
		Road Widening								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	35.2		Cum	2	5.20	0.60	0.23	1.44		
35.2	36.4	Culvert	Cum	2	0.00	0.60	0.23	0.00		
36.4	51.4		Cum	2	15.00	0.60	0.23	4.14		
51.4	66.4		Cum	2	15.00	0.60	0.23	4.14		
66.4	73.9		Cum	2	7.50	0.60	0.23	2.07		
73.9	75.1	Culvert	Cum	2	0.00	0.60	0.23	0.00		
75.1	90.1		Cum	2	15.00	0.60	0.23	4.14		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
90.1	105.1		Cum	2	15.00	0.60	0.23	4.14		
105.1	113.7		Cum	2	8.60	0.60	0.23	2.37		
113.7	123.2	Culvert	Cum	2	0.00	0.60	0.23	0.00		
123.2	138.2		Cum	2	15.00	0.60	0.23	4.14		
138.2	153.5		Cum	2	15.30	0.60	0.23	4.22		
		1st main 2nd Cross Road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	105		Cum	2	15.00	0.60	0.23	4.14		
105	115.4		Cum	2	10.40	0.60	0.23	2.87		
115.4	122.5	Road Break	Cum	2	0.00	0.60	0.23	0.00		
122.5	137.5		Cum	2	15.00	0.60	0.23	4.14		
137.5	151.4		Cum	2	13.90	0.60	0.23	3.84		
		2nd cross road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	105		Cum	2	15.00	0.60	0.23	4.14		
105	120		Cum	2	15.00	0.60	0.23	4.14		
120	135		Cum	2	15.00	0.60	0.23	4.14		
135	150		Cum	2	15.00	0.60	0.23	4.14		
150	157.1		Cum	2	7.10	0.60	0.23	1.96		
		3rd cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75.1		Cum	2	15.10	0.60	0.23	4.17		
		4th cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	65.1		Cum	2	5.10	0.60	0.23	1.41		
65.1	71.5	road break	Cum	2	0.00	0.60	0.23	0.00		
71.5	86.5		Cum	2	15.00	0.60	0.23	4.14		
86.5	101.5		Cum	2	15.00	0.60	0.23	4.14		
101.5	116.5		Cum	2	15.00	0.60	0.23	4.14		
116.5	131.5		Cum	2	15.00	0.60	0.23	4.14		
131.5	147.3		Cum	2	15.80	0.60	0.23	4.36		
		5th cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	74.2		Cum	2	14.20	0.60	0.23	3.92		
74.2	81.4	road break	Cum	2	0.00	0.60	0.23	0.00		
81.4	96.4		Cum	2	15.00	0.60	0.23	4.14		
96.4	111.4		Cum	2	15.00	0.60	0.23	4.14		
111.4	126.4		Cum	2	15.00	0.60	0.23	4.14		
126.4	141.4		Cum	2	15.00	0.60	0.23	4.14		
141.4	150.4		Cum	2	9	0.60	0.23	2.48		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		6th Cross Road								
80.9	95.9		Cum	2	15.00	0.60	0.23	4.14		
95.9	110.9		Cum	2	15.00	0.60	0.23	4.14		
110.9	125.9		Cum	2	15.00	0.60	0.23	4.14		
125.9	140.9		Cum	2	15.00	0.60	0.23	4.14		
140.9	154.1		Cum	2	15.00	0.60	0.23	4.14		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	28.1		Cum	2	13.10	0.60	0.23	3.62		
28.1	36	Culvert	Cum	2	0.00	0.60	0.23	0.00		
36	51		Cum	2	15.00	0.60	0.23	4.14		
51	66		Cum	2	15.00	0.60	0.23	4.14		
66	81		Cum	2	15.00	0.60	0.23	4.14		
81	96		Cum	2	15.00	0.60	0.23	4.14		
96	111		Cum	2	15.00	0.60	0.23	4.14		
111	126		Cum	2	15.00	0.60	0.23	4.14		
126	141		Cum	2	15.00	0.60	0.23	4.14		
141	156		Cum	2	15.00	0.60	0.23	4.14		
156	171		Cum	2	15.00	0.60	0.23	4.14		
171	186		Cum	2	15.00	0.60	0.23	4.14		
186	201		Cum	2	15.00	0.60	0.23	4.14		
201	216.1		Cum	2	15.10	0.60	0.23	4.17		
		7th main road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	104		Cum	2	14.00	0.60	0.23	3.86		
104	110.5	road break	Cum	2	0.00	0.60	0.23	0.00		
110.5	125.5		Cum	2	15.00	0.60	0.23	4.14		
125.5	140.5		Cum	2	15.00	0.60	0.23	4.14		
140.5	155.5		Cum	2	15.00	0.60	0.23	4.14		
155.5	170.5		Cum	2	15.00	0.60	0.23	4.14		
170.5	185.5		Cum	2	15.00	0.60	0.23	4.14		
185.5	200.5		Cum	2	15.00	0.60	0.23	4.14		
200.5	224.6		Cum	2	24.10	0.60	0.23	6.65		
224.6	232.9	road break	Cum	2	0.00	0.60	0.23	0.00		
		Total executed Quantity						**1260.92**		
		Tender Quantity						**797.70**		
		Quantity upto125%						**997.13**	**59.04**	**58870.26**
		Quantity above 125%						**263.79**	**59.04**	**15575.73**
13		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications and directions of the Engineer in charge.								
		Road Scarify portion								
		Vinayaka Nagara								
		1st cross road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	5.75		86.25		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	6.20		93.00		
60	75		Sqm	1	15.00	6.25		93.75		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
75	90		Sqm	1	15.00	6.30		94.50		
90	105		Sqm	1	15.00	6.10		91.50		
105	120		Sqm	1	15.00	6.10		91.50		
120	135		Sqm	1	15.00	6.15		92.25		
135	150		Sqm	1	15.00	6.10		91.50		
150	156.9		Sqm	1	6.90	6.05		41.75		
		8th main road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	6.10		91.50		
30	45		Sqm	1	15.00	6.10		91.50		
45	60		Sqm	1	15.00	6.25		93.75		
60	75		Sqm	1	15.00	6.25		93.75		
75	90		Sqm	1	15.00	5.95		89.25		
90	105		Sqm	1	15.00	5.95		89.25		
105	115.1		Sqm	1	10.10	6.15		62.12		
115.1	121.9	**road break**	Sqm	1	0.00	6.20		0.00		
121.9	136.9		Sqm	1	15.00	6.30		94.50		
136.9	151.9		Sqm	1	15.00	6.35		95.25		
151.9	166.9		Sqm	1	15.00	6.30		94.50		
166.9	181.9		Sqm	1	15.00	6.15		92.25		
181.9	196.9		Sqm	1	15.00	5.85		87.75		
196.9	211.9		Sqm	1	15.00	5.45		81.75		
211.9	226.9		Sqm	1	15.00	5.60		84.00		
226.9	234.3		Sqm	1	7.40	6.40		47.36		
234.3	241.1	**road break**	Sqm	1	0.00	6.90		0.00		
241.1	256.1		Sqm	1	15.00	5.90		88.50		
256.1	271.1		Sqm	1	15.00	5.90		88.50		
271.1	286.1		Sqm	1	15.00	5.95		89.25		
286.1	301.1		Sqm	1	15.00	5.15		77.25		
301.1	316.1		Sqm	1	15.00	4.50		67.50		
316.1	331.1		Sqm	1	15.00	4.90		73.50		
331.1	345.8		Sqm	1	14.70	5.10		74.97		
		6th Cross Road								
0	15		Sqm	1	15.00	4.95		74.25		
15	30		Sqm	1	15.00	4.25		63.75		
30	45		Sqm	1	15.00	3.95		59.25		
45	60		Sqm	1	15.00	4.60		69.00		
60	73.7		Sqm	1	13.70	5.35		73.30		
73.7	80.9	Road Break	Sqm	1	0.00	5.60		0.00		
		7th main road								
232.9	247.9		Sqm	1	15.00	6.35		95.25		
247.9	262.9		Sqm	1	15.00	6.20		93.00		
262.9	277.9		Sqm	1	15.00	6.60		99.00		
277.9	292.9		Sqm	1	15.00	0.00		0.00		
292.9	307.9		Sqm	1	15.00	6.20		93.00		
307.9	337.2		Sqm	1	29.30	6.20		181.66		
		7th Cross Road								
0	15		Sqm	1	15.00	4.93		73.88		
15	30		Sqm	1	15.00	5.35		80.25		
30	45		Sqm	1	15.00	5.15		77.25		
45	60		Sqm	1	15.00	5.20		78.00		
60	75		Sqm	1	15.00	5.15		77.25		
75	90		Sqm	1	15.00	4.85		72.75		
90	105		Sqm	1	15.00	4.70		70.50		
105	120		Sqm	1	15.00	4.80		72.00		
120	135		Sqm	1	15.00	5.10		76.50		
135	148.8		Sqm	1	13.80	5.20		71.76		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		Brundavana collage								
		SBI Bank Road								
0	15		Sqm	1	15.00	5.85		87.75		
15	30		Sqm	1	15.00	5.80		87.00		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	5.85		87.75		
60	75		Sqm	1	15.00	5.75		86.25		
75	90		Sqm	1	15.00	5.73		85.88		
90	105		Sqm	1	15.00	5.75		86.25		
105	120		Sqm	1	15.00	5.73		85.88		
120	135		Sqm	1	15.00	5.85		87.75		
135	150		Sqm	1	15.00	5.50		82.50		
150	165		Sqm	1	15.00	5.35		80.25		
165	180		Sqm	1	15.00	5.45		81.75		
180	195		Sqm	1	15.00	5.15		77.25		
195	210		Sqm	1	15.00	5.10		76.50		
210	225		Sqm	1	15.00	5.35		80.25		
225	240		Sqm	1	15.00	5.70		85.50		
240	255		Sqm	1	15.00	5.90		88.50		
255	270		Sqm	1	15.00	5.70		85.50		
270	285		Sqm	1	15.00	5.10		76.50		
285	306.6		Sqm	1	21.60	5.35		115.56		
			Sqm							
							Total executed Quantity	**6260.09**		
							Tender Quantity	**2148.00**		
							Quantity upto125%	**2685.00**	**43.39**	**116502.15**
							Quantity above 125%	**3575.09**	**43.39**	**155110.03**
14		Scarifying by mechanical means stone metal crust 50mm to 100mm thick with pick axes along with premix carpet / surface dressing and stacking of old serviceable materials including cost of all labour charges complete as per specifications and directions of Engineer in charge								
		Item not operated								
15		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOMcomplete as per specifications and directions of the Engineer in charge.								
		Road Scarify portion								
		Vinayaka Nagara								
		1st cross road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	5.75		86.25		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	6.20		93.00		
60	75		Sqm	1	15.00	6.25		93.75		
75	90		Sqm	1	15.00	6.30		94.50		
90	105		Sqm	1	15.00	6.10		91.50		
105	120		Sqm	1	15.00	6.10		91.50		
120	135		Sqm	1	15.00	6.15		92.25		
135	150		Sqm	1	15.00	6.10		91.50		
150	156.9		Sqm	1	6.90	6.05		41.75		
		8th main road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	6.10		91.50		
30	45		Sqm	1	15.00	6.10		91.50		
45	60		Sqm	1	15.00	6.25		93.75		
60	75		Sqm	1	15.00	6.25		93.75		
75	90		Sqm	1	15.00	5.95		89.25		
90	105		Sqm	1	15.00	5.95		89.25		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
105	115.1		Sqm	1	10.10	6.15		62.12		
115.1	121.9	**road break**	Sqm	1	0.00	6.20		0.00		
121.9	136.9		Sqm	1	15.00	6.30		94.50		
136.9	151.9		Sqm	1	15.00	6.35		95.25		
151.9	166.9		Sqm	1	15.00	6.30		94.50		
166.9	181.9		Sqm	1	15.00	6.15		92.25		
181.9	196.9		Sqm	1	15.00	5.85		87.75		
196.9	211.9		Sqm	1	15.00	5.45		81.75		
211.9	226.9		Sqm	1	15.00	5.60		84.00		
226.9	234.3		Sqm	1	7.40	6.40		47.36		
234.3	241.1	**road break**	Sqm	1	0.00	6.90		0.00		
241.1	256.1		Sqm	1	15.00	5.90		88.50		
256.1	271.1		Sqm	1	15.00	5.90		88.50		
271.1	286.1		Sqm	1	15.00	5.95		89.25		
286.1	301.1		Sqm	1	15.00	5.15		77.25		
301.1	316.1		Sqm	1	15.00	4.50		67.50		
316.1	331.1		Sqm	1	15.00	4.90		73.50		
331.1	345.8		Sqm	1	14.70	5.10		74.97		
		6th Cross Road								
0	15		Sqm	1	15.00	4.95		74.25		
15	30		Sqm	1	15.00	4.25		63.75		
30	45		Sqm	1	15.00	3.95		59.25		
45	60		Sqm	1	15.00	4.60		69.00		
60	73.7		Sqm	1	13.70	5.35		73.30		
73.7	80.9	Road Break	Sqm	1	0.00	5.60		0.00		
		7th main road								
232.9	247.9		Sqm	1	15.00	6.35		95.25		
247.9	262.9		Sqm	1	15.00	6.20		93.00		
262.9	277.9		Sqm	1	15.00	6.60		99.00		
277.9	292.9		Sqm	1	15.00	0.00		0.00		
292.9	307.9		Sqm	1	15.00	6.20		93.00		
307.9	337.2		Sqm	1	29.30	6.20		181.66		
		7th Cross Road								
0	15		Sqm	1	15.00	4.93		73.88		
15	30		Sqm	1	15.00	5.35		80.25		
30	45		Sqm	1	15.00	5.15		77.25		
45	60		Sqm	1	15.00	5.20		78.00		
60	75		Sqm	1	15.00	5.15		77.25		
75	90		Sqm	1	15.00	4.85		72.75		
90	105		Sqm	1	15.00	4.70		70.50		
105	120		Sqm	1	15.00	4.80		72.00		
120	135		Sqm	1	15.00	5.10		76.50		
135	148.8		Sqm	1	13.80	5.20		71.76		
		Brundavana collage								
		SBI Bank Road								
0	15		Sqm	1	15.00	5.85		87.75		
15	30		Sqm	1	15.00	5.80		87.00		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	5.85		87.75		
60	75		Sqm	1	15.00	5.75		86.25		
75	90		Sqm	1	15.00	5.73		85.88		
90	105		Sqm	1	15.00	5.75		86.25		
105	120		Sqm	1	15.00	5.73		85.88		
120	135		Sqm	1	15.00	5.85		87.75		
135	150		Sqm	1	15.00	5.50		82.50		
150	165		Sqm	1	15.00	5.35		80.25		
165	180		Sqm	1	15.00	5.45		81.75		
180	195		Sqm	1	15.00	5.15		77.25		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
195	210		Sqm	1	15.00	5.10		76.50		
210	225		Sqm	1	15.00	5.35		80.25		
225	240		Sqm	1	15.00	5.70		85.50		
240	255		Sqm	1	15.00	5.90		88.50		
255	270		Sqm	1	15.00	5.70		85.50		
270	285		Sqm	1	15.00	5.10		76.50		
285	306.6		Sqm	1	21.60	5.35		115.56		
		Total executed Quantity						**6260.09**		
		Tender Quantity						**2663.00**		
		Quantity upto125%						**3328.75**	**6.67**	**22202.76**
		Quantity above 125%						**2931.34**	**6.67**	**19552.04**
16		Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of MORTH V Revision complete as per specifications and directions of the Engineer in charge.								
		Road Scarify portion								
		Vinayaka Nagara								
		1st cross road								
0	15		Cum	1	15.00	6.15	0.15	13.84		
15	30		Cum	1	15.00	5.75	0.15	12.94		
30	45		Cum	1	15.00	5.85	0.15	13.16		
45	60		Cum	1	15.00	6.20	0.15	13.95		
60	75		Cum	1	15.00	6.25	0.15	14.06		
75	90		Cum	1	15.00	6.30	0.15	14.18		
90	105		Cum	1	15.00	6.10	0.15	13.73		
105	120		Cum	1	15.00	6.10	0.15	13.73		
120	135		Cum	1	15.00	6.15	0.15	13.84		
135	150		Cum	1	15.00	6.10	0.15	13.73		
150	156.9		Cum	1	6.90	6.05	0.15	6.26		
		8th main road								
0	15		Cum	1	15.00	6.15	0.15	13.84		
15	30		Cum	1	15.00	6.10	0.15	13.73		
30	45		Cum	1	15.00	6.10	0.15	13.73		
45	60		Cum	1	15.00	6.25	0.15	14.06		
60	75		Cum	1	15.00	6.25	0.15	14.06		
75	90		Cum	1	15.00	5.95	0.15	13.39		
90	105		Cum	1	15.00	5.95	0.15	13.39		
105	115.1		Cum	1	10.10	6.15	0.15	9.32		
115.1	121.9	road break	Cum	1	0.00	6.20	0.15	0.00		
121.9	136.9		Cum	1	15.00	6.30	0.15	14.18		
136.9	151.9		Cum	1	15.00	6.35	0.15	14.29		
151.9	166.9		Cum	1	15.00	6.30	0.15	14.18		
166.9	181.9		Cum	1	15.00	6.15	0.15	13.84		
181.9	196.9		Cum	1	15.00	5.85	0.15	13.16		
196.9	211.9		Cum	1	15.00	5.45	0.15	12.26		
211.9	226.9		Cum	1	15.00	5.60	0.15	12.60		
226.9	234.3		Cum	1	7.40	6.40	0.15	7.10		
234.3	241.1	road break	Cum	1	0.00	6.90	0.15	0.00		
241.1	256.1		Cum	1	15.00	5.90	0.15	13.28		
256.1	271.1		Cum	1	15.00	5.90	0.15	13.28		
271.1	286.1		Cum	1	15.00	5.95	0.15	13.39		
286.1	301.1		Cum	1	15.00	5.15	0.15	11.59		
301.1	316.1		Cum	1	15.00	4.50	0.15	10.13		
316.1	331.1		Cum	1	15.00	4.90	0.15	11.03		
331.1	345.8		Cum	1	14.70	5.10	0.15	11.25		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		6th Cross Road								
0	15		Cum	1	15.00	4.95	0.15	11.14		
15	30		Cum	1	15.00	4.25	0.15	9.56		
30	45		Cum	1	15.00	3.95	0.15	8.89		
45	60		Cum	1	15.00	4.60	0.15	10.35		
60	73.7		Cum	1	13.70	5.35	0.15	10.99		
73.7	80.9	Road Break	Cum	1	0.00	5.60	0.15	0.00		
		7th main road								
232.9	247.9		Cum	1	15.00	6.35	0.15	14.29		
247.9	262.9		Cum	1	15.00	6.20	0.15	13.95		
262.9	277.9		Cum	1	15.00	6.60	0.15	14.85		
277.9	292.9		Cum	1	15.00	0.00	0.15	0.00		
292.9	307.9		Cum	1	15.00	6.20	0.15	13.95		
307.9	337.2		Cum	1	29.30	6.20	0.15	27.25		
		7th Cross Road								
0	15		Cum	1	15.00	4.93	0.15	11.08		
15	30		Cum	1	15.00	5.35	0.15	12.04		
30	45		Cum	1	15.00	5.15	0.15	11.59		
45	60		Cum	1	15.00	5.20	0.15	11.70		
60	75		Cum	1	15.00	5.15	0.15	11.59		
75	90		Cum	1	15.00	4.85	0.15	10.91		
90	105		Cum	1	15.00	4.70	0.15	10.58		
105	120		Cum	1	15.00	4.80	0.15	10.80		
120	135		Cum	1	15.00	5.10	0.15	11.48		
135	148.8		Cum	1	13.80	5.20	0.15	10.76		
		Brundavana collage								
		SBI Bank Road								
0	15		Cum	1	15.00	5.85	0.15	13.16		
15	30		Cum	1	15.00	5.80	0.15	13.05		
30	45		Cum	1	15.00	5.85	0.15	13.16		
45	60		Cum	1	15.00	5.85	0.15	13.16		
60	75		Cum	1	15.00	5.75	0.15	12.94		
75	90		Cum	1	15.00	5.73	0.15	12.88		
90	105		Cum	1	15.00	5.75	0.15	12.94		
105	120		Cum	1	15.00	5.73	0.15	12.88		
120	135		Cum	1	15.00	5.85	0.15	13.16		
135	150		Cum	1	15.00	5.50	0.15	12.38		
150	165		Cum	1	15.00	5.35	0.15	12.04		
165	180		Cum	1	15.00	5.45	0.15	12.26		
180	195		Cum	1	15.00	5.15	0.15	11.59		
195	210		Cum	1	15.00	5.10	0.15	11.48		
210	225		Cum	1	15.00	5.35	0.15	12.04		
225	240		Cum	1	15.00	5.70	0.15	12.83		
240	255		Cum	1	15.00	5.90	0.15	13.28		
255	270		Cum	1	15.00	5.70	0.15	12.83		
270	285		Cum	1	15.00	5.10	0.15	11.48		
285	306.6		Cum	1	21.60	5.35	0.15	17.33		
			Cum							
		Total executed Quantity						**939.01**		
		Tender Quantity						**399.45**		
		Quantity upto125%						**499.31**	**2093.67**	**1045395.60**
		Quantity above 125%						**439.70**	**2093.67**	**920588.79**

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
17		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired densitycomplete as per specifications and directions of the Engineer in charge.								
		Road Cut Portion								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	35.2		Cum	1	5.20	3.00	0.23	3.59		
35.2	36.4	Culvert	Cum	1	0.00	3.00	0.23	0.00		
36.4	51.4		Cum	1	15.00	3.00	0.23	10.35		
51.4	66.4		Cum	1	15.00	3.00	0.23	10.35		
66.4	73.9		Cum	1	7.50	3.00	0.23	5.18		
73.9	75.1	Culvert	Cum	1	0.00	3.00	0.23	0.00		
75.1	90.1		Cum	1	15.00	3.00	0.23	10.35		
90.1	105.1		Cum	1	15.00	3.00	0.23	10.35		
105.1	113.7		Cum	1	8.60	3.00	0.23	5.93		
113.7	123.2	Culvert	Cum	1	0.00	3.00	0.23	0.00		
123.2	138.2		Cum	1	15.00	3.00	0.23	10.35		
138.2	153.5		Cum	1	15.30	3.00	0.23	10.56		
		1st main 2nd Cross Road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	105		Cum	1	15.00	3.00	0.23	10.35		
105	115.4		Cum	1	10.40	3.00	0.23	7.18		
115.4	122.5	Road Break	Cum	1	0.00	3.00	0.23	0.00		
122.5	137.5		Cum	1	15.00	3.00	0.23	10.35		
137.5	151.4		Cum	1	13.90	3.00	0.23	9.59		
		2nd cross road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	105		Cum	1	15.00	3.00	0.23	10.35		
105	120		Cum	1	15.00	3.00	0.23	10.35		
120	135		Cum	1	15.00	3.00	0.23	10.35		
135	150		Cum	1	15.00	3.00	0.23	10.35		
150	157.1		Cum	1	7.10	3.00	0.23	4.90		
		3rd cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75.1		Cum	1	15.10	3.00	0.23	10.42		
		4th cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
60	65.1		Cum	1	5.10	3.00	0.23	3.52		
65.1	71.5	road break	Cum	1	0.00	3.00	0.23	0.00		
71.5	86.5		Cum	1	15.00	3.00	0.23	10.35		
86.5	101.5		Cum	1	15.00	3.00	0.23	10.35		
101.5	116.5		Cum	1	15.00	3.00	0.23	10.35		
116.5	131.5		Cum	1	15.00	3.00	0.23	10.35		
131.5	147.3		Cum	1	15.80	3.00	0.23	10.90		
		5th cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	74.2		Cum	1	14.20	3.00	0.23	9.80		
74.2	81.4	road break	Cum	1	0.00	3.00	0.23	0.00		
81.4	96.4		Cum	1	15.00	3.00	0.23	10.35		
96.4	111.4		Cum	1	15.00	3.00	0.23	10.35		
111.4	126.4		Cum	1	15.00	3.00	0.23	10.35		
126.4	141.4		Cum	1	15.00	3.00	0.23	10.35		
141.4	150.4		Cum	1	9	3	0.23	6.21		
150.4	155.8		Cum	1	5.4	1.4	0.23	1.74		
		6th Cross Road								
80.9	95.9		Cum	1	15.00	3.00	0.23	10.35		
95.9	110.9		Cum	1	15.00	3.00	0.23	10.35		
110.9	125.9		Cum	1	15.00	3.00	0.23	10.35		
125.9	140.9		Cum	1	15.00	3.00	0.23	10.35		
140.9	154.1		Cum	1	15.00	3.00	0.23	10.35		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	28.1		Cum	1	13.10	3.00	0.23	9.04		
28.1	36	Culvert	Cum	1	0.00	3.00	0.23	0.00		
36	51		Cum	1	15.00	3.00	0.23	10.35		
51	66		Cum	1	15.00	3.00	0.23	10.35		
66	81		Cum	1	15.00	3.00	0.23	10.35		
81	96		Cum	1	15.00	3.00	0.23	10.35		
96	111		Cum	1	15.00	3.00	0.23	10.35		
111	126		Cum	1	15.00	3.00	0.23	10.35		
126	141		Cum	1	15.00	3.00	0.23	10.35		
141	156		Cum	1	15.00	3.00	0.23	10.35		
156	171		Cum	1	15.00	3.00	0.23	10.35		
171	186		Cum	1	15.00	3.00	0.23	10.35		
186	201		Cum	1	15.00	3.00	0.23	10.35		
201	216.1		Cum	1	15.10	3.00	0.23	10.42		
		7th main road								
0	15		Cum	1	15.00	3.00	0.23	10.35		
15	30		Cum	1	15.00	3.00	0.23	10.35		
30	45		Cum	1	15.00	3.00	0.23	10.35		
45	60		Cum	1	15.00	3.00	0.23	10.35		
60	75		Cum	1	15.00	3.00	0.23	10.35		
75	90		Cum	1	15.00	3.00	0.23	10.35		
90	104		Cum	1	14.00	3.00	0.23	9.66		
104	110.5	road break	Cum	1	0.00	3.00	0.23	0.00		
110.5	125.5		Cum	1	15.00	3.00	0.23	10.35		
125.5	140.5		Cum	1	15.00	3.00	0.23	10.35		
140.5	155.5		Cum	1	15.00	3.00	0.23	10.35		
155.5	170.5		Cum	1	15.00	3.00	0.23	10.35		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
m	To				(m)	(m)	(m)			
5	185.5		Cum	1	15.00	3.00	0.23	10.35		
5	200.5		Cum	1	15.00	3.00	0.23	10.35		
5	224.6		Cum	1	24.10	3.00	0.23	16.63		
6	232.9	road break	Cum	1	0.00	3.00	0.23	0.00		
		Road Widening								
		Vinayaka Nagara								
		1st main 1st Cross Road								
	15		Cum	2	15.00	0.60	0.23	4.14		
5	30		Cum	2	15.00	0.60	0.23	4.14		
0	35.2		Cum	2	5.20	0.60	0.23	1.44		
2	36.4	Culvert	Cum	2	0.00	0.60	0.23	0.00		
4	51.4		Cum	2	15.00	0.60	0.23	4.14		
4	66.4		Cum	2	15.00	0.60	0.23	4.14		
4	73.9		Cum	2	7.50	0.60	0.23	2.07		
9	75.1	Culvert	Cum	2	0.00	0.60	0.23	0.00		
1	90.1		Cum	2	15.00	0.60	0.23	4.14		
1	105.1		Cum	2	15.00	0.60	0.23	4.14		
5.1	113.7		Cum	2	8.60	0.60	0.23	2.37		
3.7	123.2	Culvert	Cum	2	0.00	0.60	0.23	0.00		
3.2	138.2		Cum	2	15.00	0.60	0.23	4.14		
8.2	153.5		Cum	2	15.30	0.60	0.23	4.22		
		1st main 2nd Cross Road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
5	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	105		Cum	2	15.00	0.60	0.23	4.14		
05	115.4		Cum	2	10.40	0.60	0.23	2.87		
5.4	122.5	Road Break	Cum	2	0.00	0.60	0.23	0.00		
2.5	137.5		Cum	2	15.00	0.60	0.23	4.14		
7.5	151.4		Cum	2	13.90	0.60	0.23	3.84		
		2nd cross road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	105		Cum	2	15.00	0.60	0.23	4.14		
105	120		Cum	2	15.00	0.60	0.23	4.14		
120	135		Cum	2	15.00	0.60	0.23	4.14		
135	150		Cum	2	15.00	0.60	0.23	4.14		
150	157.1		Cum	2	7.10	0.60	0.23	1.96		
		3rd cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75.1		Cum	2	15.10	0.60	0.23	4.17		
		4th cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	65.1		Cum	2	5.10	0.60	0.23	1.41		
65.1	71.5	road break	Cum	2	0.00	0.60	0.23	0.00		
71.5	86.5		Cum	2	15.00	0.60	0.23	4.14		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
86.5	101.5		Cum	2	15.00	0.60	0.23	4.14		
101.5	116.5		Cum	2	15.00	0.60	0.23	4.14		
116.5	131.5		Cum	2	15.00	0.60	0.23	4.14		
131.5	147.3		Cum	2	15.80	0.60	0.23	4.36		
		5th cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	74.2		Cum	2	14.20	0.60	0.23	3.92		
74.2	81.4	road break	Cum	2	0.00	0.60	0.23	0.00		
81.4	96.4		Cum	2	15.00	0.60	0.23	4.14		
96.4	111.4		Cum	2	15.00	0.60	0.23	4.14		
111.4	126.4		Cum	2	15.00	0.60	0.23	4.14		
126.4	141.4		Cum	2	15.00	0.60	0.23	4.14		
141.4	150.4		Cum	2	9	0.60	0.23	2.48		
		6th Cross Road								
80.9	95.9		Cum	2	15.00	0.60	0.23	4.14		
95.9	110.9		Cum	2	15.00	0.60	0.23	4.14		
110.9	125.9		Cum	2	15.00	0.60	0.23	4.14		
125.9	140.9		Cum	2	15.00	0.60	0.23	4.14		
140.9	154.1		Cum	2	15.00	0.60	0.23	4.14		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	28.1		Cum	2	13.10	0.60	0.23	3.62		
28.1	36	Culvert	Cum	2	0.00	0.60	0.23	0.00		
36	51		Cum	2	15.00	0.60	0.23	4.14		
51	66		Cum	2	15.00	0.60	0.23	4.14		
66	81		Cum	2	15.00	0.60	0.23	4.14		
81	96		Cum	2	15.00	0.60	0.23	4.14		
96	111		Cum	2	15.00	0.60	0.23	4.14		
111	126		Cum	2	15.00	0.60	0.23	4.14		
126	141		Cum	2	15.00	0.60	0.23	4.14		
141	156		Cum	2	15.00	0.60	0.23	4.14		
156	171		Cum	2	15.00	0.60	0.23	4.14		
171	186		Cum	2	15.00	0.60	0.23	4.14		
186	201		Cum	2	15.00	0.60	0.23	4.14		
201	216.1		Cum	2	15.10	0.60	0.23	4.17		
		7th main road								
0	15		Cum	2	15.00	0.60	0.23	4.14		
15	30		Cum	2	15.00	0.60	0.23	4.14		
30	45		Cum	2	15.00	0.60	0.23	4.14		
45	60		Cum	2	15.00	0.60	0.23	4.14		
60	75		Cum	2	15.00	0.60	0.23	4.14		
75	90		Cum	2	15.00	0.60	0.23	4.14		
90	104		Cum	2	14.00	0.60	0.23	3.86		
104	110.5	road break	Cum	2	0.00	0.60	0.23	0.00		
110.5	125.5		Cum	2	15.00	0.60	0.23	4.14		
125.5	140.5		Cum	2	15.00	0.60	0.23	4.14		
140.5	155.5		Cum	2	15.00	0.60	0.23	4.14		
155.5	170.5		Cum	2	15.00	0.60	0.23	4.14		
170.5	185.5		Cum	2	15.00	0.60	0.23	4.14		
185.5	200.5		Cum	2	15.00	0.60	0.23	4.14		
200.5	224.6		Cum	2	24.10	0.60	0.23	6.65		
224.6	232.9	road break	Cum	2	0.00	0.60	0.23	0.00		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		Road Scarify portion								
		6th Cross Road								
0	15		Cum	1	15.00	4.95	0.23	17.08		
15	30		Cum	1	15.00	4.25	0.23	14.66		
30	45		Cum	1	15.00	3.95	0.23	13.63		
45	60		Cum	1	15.00	4.60	0.23	15.87		
60	73.7		Cum	1	13.70	5.35	0.23	16.86		
73.7	80.9	Road Break	Cum	1	0.00	5.60	0.23	0.00		
		7th main road								
232.9	247.9		Cum	1	15.00	6.35	0.23	21.91		
247.9	262.9		Cum	1	15.00	6.20	0.23	21.39		
262.9	277.9		Cum	1	15.00	6.60	0.23	22.77		
277.9	292.9		Cum	1	15.00	0.00	0.23	0.00		
292.9	307.9		Cum	1	15.00	6.20	0.23	21.39		
307.9	337.2		Cum	1	29.30	6.20	0.23	41.78		
		1st cross road								
0	15		Cum	1	15.00	6.15	0.23	21.22		
15	30		Cum	1	15.00	5.75	0.23	19.84		
30	45		Cum	1	15.00	5.85	0.23	20.18		
45	60		Cum	1	15.00	6.20	0.23	21.39		
60	75		Cum	1	15.00	6.25	0.23	21.56		
75	90		Cum	1	15.00	6.30	0.23	21.74		
90	105		Cum	1	15.00	6.10	0.23	21.05		
105	120		Cum	1	15.00	6.10	0.23	21.05		
120	135		Cum	1	15.00	6.15	0.23	21.22		
135	150		Cum	1	15.00	6.10	0.23	21.05		
150	156.9		Cum	1	6.90	6.05	0.23	9.60		
		8th main road								
0	15		Cum	1	15.00	6.15	0.23	21.22		
15	30		Cum	1	15.00	6.10	0.23	21.05		
30	45		Cum	1	15.00	6.10	0.23	21.05		
45	60		Cum	1	15.00	6.25	0.23	21.56		
60	75		Cum	1	15.00	6.25	0.23	21.56		
75	90		Cum	1	15.00	5.95	0.23	20.53		
90	105		Cum	1	15.00	5.95	0.23	20.53		
105	115.1		Cum	1	10.10	6.15	0.23	14.29		
115.1	121.9	road break	Cum	1	0.00	6.20	0.23	0.00		
121.9	136.9		Cum	1	15.00	6.30	0.23	21.74		
136.9	151.9		Cum	1	15.00	6.35	0.23	21.91		
151.9	166.9		Cum	1	15.00	6.30	0.23	21.74		
166.9	181.9		Cum	1	15.00	6.15	0.23	21.22		
181.9	196.9		Cum	1	15.00	5.85	0.23	20.18		
196.9	211.9		Cum	1	15.00	5.45	0.23	18.80		
211.9	226.9		Cum	1	15.00	5.60	0.23	19.32		
226.9	234.3		Cum	1	7.40	6.40	0.23	10.89		
234.3	241.1	road break	Cum	1	0.00	6.90	0.23	0.00		
241.1	256.1		Cum	1	15.00	5.90	0.23	20.36		
256.1	271.1		Cum	1	15.00	5.90	0.23	20.36		
271.1	286.1		Cum	1	15.00	5.95	0.23	20.53		
286.1	301.1		Cum	1	15.00	5.15	0.23	17.77		
301.1	316.1		Cum	1	15.00	4.50	0.23	15.53		
316.1	331.1		Cum	1	15.00	4.90	0.23	16.91		
331.1	345.8		Cum	1	14.70	5.10	0.23	17.24		
		7th Cross Road								
0	15		Cum	1	15.00	4.93	0.23	16.99		
15	30		Cum	1	15.00	5.35	0.23	18.46		
30	45		Cum	1	15.00	5.15	0.23	17.77		
45	60		Cum	1	15.00	5.20	0.23	17.94		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
60	75		Cum	1	15.00	5.15	0.23	17.77		
75	90		Cum	1	15.00	4.85	0.23	16.73		
90	105		Cum	1	15.00	4.70	0.23	16.22		
105	120		Cum	1	15.00	4.80	0.23	16.56		
120	135		Cum	1	15.00	5.10	0.23	17.60		
135	148.8		Cum	1	13.80	5.20	0.23	16.50		
		Brundavana collage								
		SBI Bank Road								
0	15		Cum	1	15.00	5.85	0.23	20.18		
15	30		Cum	1	15.00	5.80	0.23	20.01		
30	45		Cum	1	15.00	5.85	0.23	20.18		
45	60		Cum	1	15.00	5.85	0.23	20.18		
60	75		Cum	1	15.00	5.75	0.23	19.84		
75	90		Cum	1	15.00	5.73	0.23	19.75		
90	105		Cum	1	15.00	5.75	0.23	19.84		
105	120		Cum	1	15.00	5.73	0.23	19.75		
120	135		Cum	1	15.00	5.85	0.23	20.18		
135	150		Cum	1	15.00	5.50	0.23	18.98		
150	165		Cum	1	15.00	5.35	0.23	18.46		
165	180		Cum	1	15.00	5.45	0.23	18.80		
180	195		Cum	1	15.00	5.15	0.23	17.77		
195	210		Cum	1	15.00	5.10	0.23	17.60		
210	225		Cum	1	15.00	5.35	0.23	18.46		
225	240		Cum	1	15.00	5.70	0.23	19.67		
240	255		Cum	1	15.00	5.90	0.23	20.36		
255	270		Cum	1	15.00	5.70	0.23	19.67		
270	285		Cum	1	15.00	5.10	0.23	17.60		
285	306.6		Cum	1	21.60	5.35	0.23	26.58		
			Cum							
		Total executed Quantity						**2700.74**		
		Tender Quantity						**1410.19**		
		Quantity upto125%						**1762.74**	**2100.34**	**3702348.08**
		Quantity above 125%						**938.00**	**2100.34**	**1970125.22**
18		Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineriescomplete as per specifications and directions of the Engineer in charge.								
		Road Cut Portion								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	35.2		Sqm	1	5.20	3.00		15.60		
35.2	36.4	Culvert	Sqm	1	0.00	3.00		0.00		
36.4	51.4		Sqm	1	15.00	3.00		45.00		
51.4	66.4		Sqm	1	15.00	3.00		45.00		
66.4	73.9		Sqm	1	7.50	3.00		22.50		
73.9	75.1	Culvert	Sqm	1	0.00	3.00		0.00		
75.1	90.1		Sqm	1	15.00	3.00		45.00		
90.1	105.1		Sqm	1	15.00	3.00		45.00		
105.1	113.7		Sqm	1	8.60	3.00		25.80		
113.7	123.2	Culvert	Sqm	1	0.00	3.00		0.00		
123.2	138.2		Sqm	1	15.00	3.00		45.00		
138.2	153.5		Sqm	1	15.30	3.00		45.90		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		1st main 2nd Cross Road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75		Sqm	1	15.00	3.00		45.00		
75	90		Sqm	1	15.00	3.00		45.00		
90	105		Sqm	1	15.00	3.00		45.00		
105	115.4		Sqm	1	10.40	3.00		31.20		
115.4	122.5	Road Break	Sqm	1	0.00	3.00		0.00		
122.5	137.5		Sqm	1	15.00	3.00		45.00		
137.5	151.4		Sqm	1	13.90	3.00		41.70		
		2nd cross road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75		Sqm	1	15.00	3.00		45.00		
75	90		Sqm	1	15.00	3.00		45.00		
90	105		Sqm	1	15.00	3.00		45.00		
105	120		Sqm	1	15.00	3.00		45.00		
120	135		Sqm	1	15.00	3.00		45.00		
135	150		Sqm	1	15.00	3.00		45.00		
150	157.1		Sqm	1	7.10	3.00		21.30		
		3rd cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75.1		Sqm	1	15.10	3.00		45.30		
		4th cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	65.1		Sqm	1	5.10	3.00		15.30		
65.1	71.5	road break	Sqm	1	0.00	3.00		0.00		
71.5	86.5		Sqm	1	15.00	3.00		45.00		
86.5	101.5		Sqm	1	15.00	3.00		45.00		
101.5	116.5		Sqm	1	15.00	3.00		45.00		
116.5	131.5		Sqm	1	15.00	3.00		45.00		
131.5	147.3		Sqm	1	15.80	3.00		47.40		
		5th cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	74.2		Sqm	1	14.20	3.00		42.60		
74.2	81.4	road break	Sqm	1	0.00	3.00		0.00		
81.4	96.4		Sqm	1	15.00	3.00		45.00		
96.4	111.4		Sqm	1	15.00	3.00		45.00		
111.4	126.4		Sqm	1	15.00	3.00		45.00		
126.4	141.4		Sqm	1	15.00	3.00		45.00		
141.4	150.4		Sqm	1	9.00	3.00		27.00		
150.4	155.8		Sqm	1	5.4	1.4		7.56		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		6th Cross Road								
80.9	95.9		Sqm	1	15.00	3.00		45.00		
95.9	110.9		Sqm	1	15.00	3.00		45.00		
110.9	125.9		Sqm	1	15.00	3.00		45.00		
125.9	140.9		Sqm	1	15.00	3.00		45.00		
140.9	154.1		Sqm	1	15.00	3.00		45.00		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	28.1		Sqm	1	13.10	3.00		39.30		
28.1	36	Culvert	Sqm	1	0.00	3.00		0.00		
36	51		Sqm	1	15.00	3.00		45.00		
51	66		Sqm	1	15.00	3.00		45.00		
66	81		Sqm	1	15.00	3.00		45.00		
81	96		Sqm	1	15.00	3.00		45.00		
96	111		Sqm	1	15.00	3.00		45.00		
111	126		Sqm	1	15.00	3.00		45.00		
126	141		Sqm	1	15.00	3.00		45.00		
141	156		Sqm	1	15.00	3.00		45.00		
156	171		Sqm	1	15.00	3.00		45.00		
171	186		Sqm	1	15.00	3.00		45.00		
186	201		Sqm	1	15.00	3.00		45.00		
201	216.1		Sqm	1	15.10	3.00		45.30		
		7th main road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75		Sqm	1	15.00	3.00		45.00		
75	90		Sqm	1	15.00	3.00		45.00		
90	104		Sqm	1	14.00	3.00		42.00		
104	110.5	road break	Sqm	1	0.00	3.00		0.00		
110.5	125.5		Sqm	1	15.00	3.00		45.00		
125.5	140.5		Sqm	1	15.00	3.00		45.00		
140.5	155.5		Sqm	1	15.00	3.00		45.00		
155.5	170.5		Sqm	1	15.00	3.00		45.00		
170.5	185.5		Sqm	1	15.00	3.00		45.00		
185.5	200.5		Sqm	1	15.00	3.00		45.00		
200.5	224.6		Sqm	1	24.10	3.00		72.30		
224.6	232.9	road break	Sqm	1	0.00	3.00		0.00		
		Road Widening								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Sqm	2	15.00	0.60		18.00		
15	30		Sqm	2	15.00	0.60		18.00		
30	35.2		Sqm	2	5.20	0.60		6.24		
35.2	36.4	Culvert	Sqm	2	0.00	0.60		0.00		
36.4	51.4		Sqm	2	15.00	0.60		18.00		
51.4	66.4		Sqm	2	15.00	0.60		18.00		
66.4	73.9		Sqm	2	7.50	0.60		9.00		
73.9	75.1	Culvert	Sqm	2	0.00	0.60		0.00		
75.1	90.1		Sqm	2	15.00	0.60		18.00		
90.1	105.1		Sqm	2	15.00	0.60		18.00		
105.1	113.7		Sqm	2	8.60	0.60		10.32		
113.7	123.2	Culvert	Sqm	2	0.00	0.60		0.00		
123.2	138.2		Sqm	2	15.00	0.60		18.00		
138.2	153.5		Sqm	2	15.30	0.60		18.36		

ge	Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
To				(m)	(m)	(m)			
	1st main 2nd Cross Road								
15		Sqm	2	15.00	0.60		18.00		
30		Sqm	2	15.00	0.60		18.00		
45		Sqm	2	15.00	0.60		18.00		
60		Sqm	2	15.00	0.60		18.00		
75		Sqm	2	15.00	0.60		18.00		
90		Sqm	2	15.00	0.60		18.00		
105		Sqm	2	15.00	0.60		18.00		
115.4		Sqm	2	10.40	0.60		12.48		
122.5	Road Break	Sqm	2	0.00	0.60		0.00		
137.5		Sqm	2	15.00	0.60		18.00		
151.4		Sqm	2	13.90	0.60		16.68		
	2nd cross road								
15		Sqm	2	15.00	0.60		18.00		
30		Sqm	2	15.00	0.60		18.00		
45		Sqm	2	15.00	0.60		18.00		
60		Sqm	2	15.00	0.60		18.00		
75		Sqm	2	15.00	0.60		18.00		
90		Sqm	2	15.00	0.60		18.00		
105		Sqm	2	15.00	0.60		18.00		
120		Sqm	2	15.00	0.60		18.00		
135		Sqm	2	15.00	0.60		18.00		
150		Sqm	2	15.00	0.60		18.00		
157.1		Sqm	2	7.10	0.60		8.52		
	3rd cross								
15		Sqm	2	15.00	0.60		18.00		
30		Sqm	2	15.00	0.60		18.00		
45		Sqm	2	15.00	0.60		18.00		
60		Sqm	2	15.00	0.60		18.00		
75.1		Sqm	2	15.10	0.60		18.12		
	4th cross								
15		Sqm	2	15.00	0.60		18.00		
30		Sqm	2	15.00	0.60		18.00		
45		Sqm	2	15.00	0.60		18.00		
60		Sqm	2	15.00	0.60		18.00		
65.1		Sqm	2	5.10	0.60		6.12		
71.5	road break	Sqm	2	0.00	0.60		0.00		
86.5		Sqm	2	15.00	0.60		18.00		
101.5		Sqm	2	15.00	0.60		18.00		
116.5		Sqm	2	15.00	0.60		18.00		
131.5		Sqm	2	15.00	0.60		18.00		
147.3		Sqm	2	15.80	0.60		18.96		
	5th cross								
15		Sqm	2	15.00	0.60		18.00		
30		Sqm	2	15.00	0.60		18.00		
45		Sqm	2	15.00	0.60		18.00		
60		Sqm	2	15.00	0.60		18.00		
74.2		Sqm	2	14.20	0.60		17.04		
81.4	road break	Sqm	2	0.00	0.60		0.00		
96.4		Sqm	2	15.00	0.60		18.00		
111.4		Sqm	2	15.00	0.60		18.00		
126.4		Sqm	2	15.00	0.60		18.00		
141.4		Sqm	2	15.00	0.60		18.00		
150.4		Sqm	2	9	0.6		10.80		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
		6th Cross Road								
80.9	95.9		Sqm	2	15.00	0.60		18.00		
95.9	110.9		Sqm	2	15.00	0.60		18.00		
110.9	125.9		Sqm	2	15.00	0.60		18.00		
125.9	140.9		Sqm	2	15.00	0.60		18.00		
140.9	154.1		Sqm	2	15.00	0.60		18.00		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Sqm	2	15.00	0.60		18.00		
15	28.1		Sqm	2	13.10	0.60		15.72		
28.1	36	Culvert	Sqm	2	0.00	0.60		0.00		
36	51		Sqm	2	15.00	0.60		18.00		
51	66		Sqm	2	15.00	0.60		18.00		
66	81		Sqm	2	15.00	0.60		18.00		
81	96		Sqm	2	15.00	0.60		18.00		
96	111		Sqm	2	15.00	0.60		18.00		
111	126		Sqm	2	15.00	0.60		18.00		
126	141		Sqm	2	15.00	0.60		18.00		
141	156		Sqm	2	15.00	0.60		18.00		
156	171		Sqm	2	15.00	0.60		18.00		
171	186		Sqm	2	15.00	0.60		18.00		
186	201		Sqm	2	15.00	0.60		18.00		
201	216.1		Sqm	2	15.10	0.60		18.12		
		7th main road								
0	15		Sqm	2	15.00	0.60		18.00		
15	30		Sqm	2	15.00	0.60		18.00		
30	45		Sqm	2	15.00	0.60		18.00		
45	60		Sqm	2	15.00	0.60		18.00		
60	75		Sqm	2	15.00	0.60		18.00		
75	90		Sqm	2	15.00	0.60		18.00		
90	104		Sqm	2	14.00	0.60		16.80		
104	110.5	road break	Sqm	2	0.00	0.60		0.00		
110.5	125.5		Sqm	2	15.00	0.60		18.00		
125.5	140.5		Sqm	2	15.00	0.60		18.00		
140.5	155.5		Sqm	2	15.00	0.60		18.00		
155.5	170.5		Sqm	2	15.00	0.60		18.00		
170.5	185.5		Sqm	2	15.00	0.60		18.00		
185.5	200.5		Sqm	2	15.00	0.60		18.00		
200.5	224.6		Sqm	2	24.10	0.60		28.92		
224.6	232.9	road break	Sqm	2	0.00	0.60		0.00		
		Road Scarify portion								
		6th Cross Road								
0	15		Sqm	1	15.00	4.95		74.25		
15	30		Sqm	1	15.00	4.25		63.75		
30	45		Sqm	1	15.00	3.95		59.25		
45	60		Sqm	1	15.00	4.60		69.00		
60	73.7		Sqm	1	13.70	5.35		73.30		
73.7	80.9	Road Break	Sqm	1	0.00	5.60		0.00		
		7th main road								
232.9	247.9		Sqm	1	15.00	6.35		95.25		
247.9	262.9		Sqm	1	15.00	6.20		93.00		
262.9	277.9		Sqm	1	15.00	6.60		99.00		
277.9	292.9		Sqm	1	15.00	0.00		0.00		
292.9	307.9		Sqm	1	15.00	6.20		93.00		
307.9	337.2		Sqm	1	29.30	6.20		181.66		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
om	To				(m)	(m)	(m)			
		1st cross road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	5.75		86.25		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	6.20		93.00		
60	75		Sqm	1	15.00	6.25		93.75		
75	90		Sqm	1	15.00	6.30		94.50		
90	105		Sqm	1	15.00	6.10		91.50		
105	120		Sqm	1	15.00	6.10		91.50		
120	135		Sqm	1	15.00	6.15		92.25		
135	150		Sqm	1	15.00	6.10		91.50		
150	156.9		Sqm	1	6.90	6.05		41.75		
		8th main road								
0	15		Sqm	1	15.00	6.15		92.25		
15	30		Sqm	1	15.00	6.10		91.50		
30	45		Sqm	1	15.00	6.10		91.50		
45	60		Sqm	1	15.00	6.25		93.75		
60	75		Sqm	1	15.00	6.25		93.75		
75	90		Sqm	1	15.00	5.95		89.25		
90	105		Sqm	1	15.00	5.95		89.25		
105	115.1		Sqm	1	10.10	6.15		62.12		
115.1	121.9	road break	Sqm	1	0.00	6.20		0.00		
121.9	136.9		Sqm	1	15.00	6.30		94.50		
136.9	151.9		Sqm	1	15.00	6.35		95.25		
151.9	166.9		Sqm	1	15.00	6.30		94.50		
166.9	181.9		Sqm	1	15.00	6.15		92.25		
181.9	196.9		Sqm	1	15.00	5.85		87.75		
196.9	211.9		Sqm	1	15.00	5.45		81.75		
211.9	226.9		Sqm	1	15.00	5.60		84.00		
226.9	234.3		Sqm	1	7.40	6.40		47.36		
234.3	241.1	road break	Sqm	1	0.00	6.90		0.00		
241.1	256.1		Sqm	1	15.00	5.90		88.50		
256.1	271.1		Sqm	1	15.00	5.90		88.50		
271.1	286.1		Sqm	1	15.00	5.95		89.25		
286.1	301.1		Sqm	1	15.00	5.15		77.25		
301.1	316.1		Sqm	1	15.00	4.50		67.50		
316.1	331.1		Sqm	1	15.00	4.90		73.50		
331.1	345.8		Sqm	1	14.70	5.10		74.97		
		7th Cross Road								
0	15		Sqm	1	15.00	4.93		73.88		
15	30		Sqm	1	15.00	5.35		80.25		
30	45		Sqm	1	15.00	5.15		77.25		
45	60		Sqm	1	15.00	5.20		78.00		
60	75		Sqm	1	15.00	5.15		77.25		
75	90		Sqm	1	15.00	4.85		72.75		
90	105		Sqm	1	15.00	4.70		70.50		
105	120		Sqm	1	15.00	4.80		72.00		
120	135		Sqm	1	15.00	5.10		76.50		
135	148.8		Sqm	1	13.80	5.20		71.76		
		Brundavana collage								
		SBI Bank Road								
0	15		Sqm	1	15.00	5.85		87.75		
15	30		Sqm	1	15.00	5.80		87.00		
30	45		Sqm	1	15.00	5.85		87.75		
45	60		Sqm	1	15.00	5.85		87.75		
60	75		Sqm	1	15.00	5.75		86.25		
75	90		Sqm	1	15.00	5.73		85.88		
90	105		Sqm	1	15.00	5.75		86.25		
105	120		Sqm	1	15.00	5.73		85.88		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
120	135		Sqm	1	15.00	5.85		87.75		
135	150		Sqm	1	15.00	5.50		82.50		
150	165		Sqm	1	15.00	5.35		80.25		
165	180		Sqm	1	15.00	5.45		81.75		
180	195		Sqm	1	15.00	5.15		77.25		
195	210		Sqm	1	15.00	5.10		76.50		
210	225		Sqm	1	15.00	5.35		80.25		
225	240		Sqm	1	15.00	5.70		85.50		
240	255		Sqm	1	15.00	5.90		88.50		
255	270		Sqm	1	15.00	5.70		85.50		
270	285		Sqm	1	15.00	5.10		76.50		
285	306.6		Sqm	1	21.60	5.35		115.56		
			Sqm							
		Total executed Quantity						**11742.35**		
		Tender Quantity						**6131.27**		
		Quantity upto125%						**7664.09**	**23.36**	**179033.08**
		Quantity above 125%						**4078.26**	**23.36**	**95268.21**
19		Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and directions of the Engineer in charge.								
		Road Cut Portion								
		Vinayaka Nagara								
		1st main 1st Cross Road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	35.2		Sqm	1	5.20	3.00		15.60		
35.2	36.4	Culvert	Sqm	1	0.00	3.00		0.00		
36.4	51.4		Sqm	1	15.00	3.00		45.00		
51.4	66.4		Sqm	1	15.00	3.00		45.00		
66.4	73.9		Sqm	1	7.50	3.00		22.50		
73.9	75.1	Culvert	Sqm	1	0.00	3.00		0.00		
75.1	90.1		Sqm	1	15.00	3.00		45.00		
90.1	105.1		Sqm	1	15.00	3.00		45.00		
105.1	113.7		Sqm	1	8.60	3.00		25.80		
113.7	123.2	Culvert	Sqm	1	0.00	3.00		0.00		
123.2	138.2		Sqm	1	15.00	3.00		45.00		
138.2	153.5		Sqm	1	15.30	3.00		45.90		
		1st main 2nd Cross Road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75		Sqm	1	15.00	3.00		45.00		
75	90		Sqm	1	15.00	3.00		45.00		
90	105		Sqm	1	15.00	3.00		45.00		
105	115.4		Sqm	1	10.40	3.00		31.20		
115.4	122.5	Road Break	Sqm	1	0.00	3.00		0.00		
122.5	137.5		Sqm	1	15.00	3.00		45.00		
137.5	151.4		Sqm	1	13.90	3.00		41.70		
		2nd cross road								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75		Sqm	1	15.00	3.00		45.00		
75	90		Sqm	1	15.00	3.00		45.00		
90	105		Sqm	1	15.00	3.00		45.00		

Chainage		Description of work	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
From	To				(m)	(m)	(m)			
105	120		Sqm	1	15.00	3.00		45.00		
120	135		Sqm	1	15.00	3.00		45.00		
135	150		Sqm	1	15.00	3.00		45.00		
150	157.1		Sqm	1	7.10	3.00		21.30		
		3rd cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	75.1		Sqm	1	15.10	3.00		45.30		
		4th cross	Sqm							
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	65.1		Sqm	1	5.10	3.00		15.30		
65.1	71.5	road break	Sqm	1	0.00	3.00		0.00		
71.5	86.5		Sqm	1	15.00	3.00		45.00		
86.5	101.5		Sqm	1	15.00	3.00		45.00		
101.5	116.5		Sqm	1	15.00	3.00		45.00		
116.5	131.5		Sqm	1	15.00	3.00		45.00		
131.5	147.3		Sqm	1	15.80	3.00		47.40		
		5th cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	30		Sqm	1	15.00	3.00		45.00		
30	45		Sqm	1	15.00	3.00		45.00		
45	60		Sqm	1	15.00	3.00		45.00		
60	74.2		Sqm	1	14.20	3.00		42.60		
74.2	81.4	road break	Sqm	1	0.00	3.00		0.00		
81.4	96.4		Sqm	1	15.00	3.00		45.00		
96.4	111.4		Sqm	1	15.00	3.00		45.00		
111.4	126.4		Sqm	1	15.00	3.00		45.00		
126.4	141.4		Sqm	1	15.00	3.00		45.00		
141.4	150.4		Sqm	1	9	3		27.00		
150.4	155.8		Sqm	1	5.4	1.4		7.56		
		6th Cross Road								
80.9	95.9		Sqm	1	15.00	3.00		45.00		
95.9	110.9		Sqm	1	15.00	3.00		45.00		
110.9	125.9		Sqm	1	15.00	3.00		45.00		
125.9	140.9		Sqm	1	15.00	3.00		45.00		
140.9	154.1		Sqm	1	15.00	3.00		45.00		
		Vinayaka Nagara Vai 1st Cross to 7th Cross								
0	15		Sqm	1	15.00	3.00		45.00		
15	28.1		Sqm	1	13.10	3.00		39.30		
28.1	36	Culvert	Sqm	1	0.00	3.00		0.00		
36	51		Sqm	1	15.00	3.00		45.00		
51	66		Sqm	1	15.00	3.00		45.00		
66	81		Sqm	1	15.00	3.00		45.00		
81	96		Sqm	1	15.00	3.00		45.00		
96	111		Sqm	1	15.00	3.00		45.00		
111	126		Sqm	1	15.00	3.00		45.00		
126	141		Sqm	1	15.00	3.00		45.00		
141	156		Sqm	1	15.00	3.00		45.00		
156	171		Sqm	1	15.00	3.00		45.00		
171	186		Sqm	1	15.00	3.00		45.00		
186	201		Sqm	1	15.00	3.00		45.00		
201	216.1		Sqm	1	15.10	3.00		45.30		